

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED BY BLM CONG. DIV.
OMB NO. 1004-0137
Expires March 31, 2007

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

SUBMIT IN TRIPLICATE - Other instructions on reverse side

1. Type of Well ☐ Oil Well ☒ Gas Well ☐ Other		7. If Unit or CA/Agreement, Name and/or No. SW165
2. Name of Operator XTO Energy Inc.		8. Well Name and No. FEDERAL GAS COM F #1E
3a. Address 2700 Farmington Ave., Bldg. K, Ste 1 Farmington,	3b. Phone No. (include area code) 505-324-1090	9. API Well No. 30-045-25245
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 790' FSL & 1850' FEL SEC 7"O"-T27N-R12W		10. Field and Pool, or Exploratory Area BASIN DAKOTA
		11. County or Parish, State SAN JUAN NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
☒ Notice of Intent	☐ Acidize	☐ Deepen	☐ Production (Start/Resume)	☐ Water Shut-Off
☒ Subsequent Report	☐ Alter Casing	☐ Fracture Treat	☐ Reclamation	☐ Well Integrity
☐ Final Abandonment Notice	☒ Casing Repair	☐ New Construction	☐ Recomplete	☒ Other SQUEEZE CMT
	☐ Change Plans	☐ Plug and Abandon	☐ Temporarily Abandon	
	☐ Convert to Injection	☐ Plug Back	☐ Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the final site is ready for final inspection.)

XTO Energy Inc. repaired the casing & squeezed cement on this well per the attached morning report.

14. I hereby certify that the foregoing is true and correct Name (Printed/Typed) LORRI D. BINGHAM		Title REGULATORY COMPLIANCE TECH
Date 1/15/07		ACCEPTED FOR RECORD
THIS SPACE FOR FEDERAL OR STATE OFFICE USE		
Approved by 	Title Date JAN 19 2007	Office FARMINGTON FIELD OFFICE
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.		
Title 18 U.S.C. Section 1001, and Title 43 U.S.C. Section 1212, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.		

MMOCD

10/3/06 SITP 0 psig, SICP 210 psig. Bd well. ND WH. NU BOP. Att'd to fish plngr w/o success. PU & TIH w/1 jt 2-3/8" tbg. Tgd @ 6.002' (PBTD). TOH & LD 1 jt 2-3/8" tbg. TOH 1 jt 2-3/8" tbg, 2-3/8" x 6' tbg sub, 32 jts 2-3/8" tbg. Found FL. RU swb tls, BFL surf. S. 14 BO, 10 BPW, 3 runs 1 hr, FFL 1,200' FS. Cln fld smpl. RD swb tls. TOH w/150 jts 2-3/8" tbg, SN, 1 jt 2-3/8" tbg. Recd plngr & BHBS. SWI. SDFN.

10/4/06 SICP 55 psig. Bd well. TIH 3-7/8" bit, xo, 3-7/8" string ml, xo, SN, 183 jts 2-3/8" tbg. RIH w/XTO's 1.910" tbg broach to SN. Dropd SV. PT tbg to 1,000 psig for 5" w/11 BPW. Tstd OK. Rlsd press. RU swb tls. BFL surf. S. 0 BO, 11 BLW, 3 runs 1 hr, FFL 5,500' FS. Cln fld smpl w/no solids. RD swb tls. Retr SV. TOH w/183 jts 2-3/8" tbg, SN, XO, string ml & bit. SDFN.

10/5/06 SICP 25 psig. Bd well. TIH w/4-1/2" RBP, 4-1/2" 1 X pkr, & 178 jts 2-3/8" tbg. Set RBP @ 5,808'. Set PKR @ 5,776'. PT RBP to 1,000 psig for 5" w/4 BPW. Tstd OK. Rlsd pkr. Circ w/100 BPW. PT csg surf - 5,808' to 500 psig. Csg would not PT. EIR @ 2 BPM @ 400 psig. Csg PT w/ following results: HIC fr/2,229' - 2,261'. EIR @ 1.5 BPM @ 350 - 550 psig w/7 BPW. PT csg fr/surf - 2,229' to 500 psig for 5". Tst OK. PT csg fr/2,261' - 5,808' to 500 psig for 5". Tstd OK. Rlsd pkr. TOH w/178 jts 2-3/8" tbg & 4-1/2" 1X pkr. SWI. SDFN. 95 BLWTR.

10/6/06 SITP 0 psig. SICP 0 psig. TIH w/4-1/2" RBP ret tl, SN & 176 jts 2-3/8" tbg. RU swb tls, BFL 400' FS S. 0 BO, 40 BLW, 11 runs 3 hrs, FFL 1,300' FS. Cln fld smpl w/no solids. RD swb tls. TIH 3 jt 2-3/8" tbg. Caught & Rlsd RBP @ 5,808'. TOH w/179 jts 2-3/8" tbg, SN & 4-1/2" RBP. TIH w/4-1/2" CIBP & 74 jts 2-3/8" tbg. Set CIBP @ 2,421' FS. TOH w/74 jts 2-3/8" tbg. TIH w/4-1/2" 1 X pkr, 73 jts 2-3/8" tbg. Set PKR @ 2,390'. PT CIBP to 1,000 psig for 5" w/3 BPW. Tstd OK. Rlsd press. Rlsd pkr. TOH 73 jts 2-3/8" tbg & 4-1/2" Pkr. TIH 4-1/2" CIBP & 64 jts 2-3/8" tbg. Set CIBP @ 2,099'. SWI. SDFN. 58 BLWTR.

10/7/06 Recd verbal approval fr/Wayne Townsend with BLM @ 8:16 a.m. 10/05/06 to sqz csg fr/2,229' - 2,261' @ 9:00 a.m. 10/6/06. MIRU BJ cmt services. PT TCA to 500 psig w/4 BPW. EIR dwn tbg @ 1.7 BPM & 300 psig w/8 BPW. SD. Sqz'd HIC fr/2,229' - 2,261' w/93 sx type III neat cmt (mixed @ 14.5 ppg & 1.39 cu ft/sx yield). Ppd 23 bbls cmt dwn tbg @ 0.5 BPM & 520 psig. SD 15". Press dropd fr/520 psig to 55 psig. Ppd 1.5 BFW dwn tbg @ .5 BPM & 860 psig. SD 10". Press dropd fr/860 psig to 340 psig. Ppd 1 BFW dwn tbg @ .5 BPM & 1,380 psig. Stung out fr/CICR. Rev circ tbg cln w/15 BFW. Sting into CICR. Ppd 1 bbl BFW dwn tbg @ .5 BPM & 1,440 psig. SITP 1,360 psig. Stung out fr/CICR w/21.5 bbls cmt blw CICR. RDMO Cmt equip. TOH w/64 jts tbg & stinger. SDFWE 113 BLWTR.

10/10/06 TIH 3-7/8" bit, 4 - 3-1/8" DCs, XO & 32 jts 2-3/8" tbg. Tgd @ 2,094' (5' of cmt). RU Pwr swivel. DO cmt fr/2,094' to 2,099' (CICR). DO CICR. DO cmt fr/2,101' to 2,193' (sqz'd csg lk fr/2,229' to 2,261'). CIBP @ 2,421'. Circ hole cln. SWI. SDFN. 113 BLWTR.

10/11/06 RU Pwr swivel. DO cmt fr/2,193' - 2,253' (BOC) (Csg sqz fr/2,229' to 2,261'). CIBP @ 2,421'. PT csg to 560 psig. Press dropd fr/560 - 240 psig in 30". Rlsd press. TOH w/65 jts 2-3/8" tbg, XO, 4 - 3-1/8" DCs & 3-7/8" bit. TIH 3-7/8" bit, String ml & 74 jts 2-3/8" tbg. Tgd CIBP @ 2,421'. PT csg to 560 psig. Press dropd fr/560 - 320 psig in 30". Rlsd

press. SWI. SDFN. Recd verbal approval for Seal Maker Sqz fr/Wayne Townsend w/BLM @ 2:38 pm, 10/10/06 & fr/Steve Hayden w/NMOCD @ 2:43 pm 10/10/06. 113 BLWTR.

10/12/06 TOH 74 jts 2-3/8" tbg, 3-7/8" strg ml & 3-7/8 bit. TIH w/4-1/2" 1 X pkr, 1jt 2-3/8" tbg, SN, 68 jts 2-3/8" tbg. SWI. SDFN. Recd approval fr/Wayne Townsend w/BLM @ 4:16 pm 10/11/06 & Charlie Parrin w/NMOCD @ 4:35 p.m. 10/11/06. 113 BLWTR.

10/13/06 TIH 2-3/8"x 10' tbg sub. EOT @ 2,266', csg lk 2,229' to 2,261'. MIRU 300 psi. Spoted 800 gals Seal Maker chem lk 2,229' to 2,261'. Displd w/150 gals FW. TOH w/40 jts 2-3/8" tbg. Set 4-1/2" 1X pkr @ 957'. Press TCA to 500 psig. Tstd OK. RU N2. Press tbg to 750 w/N2. SWI. Press dropd fr/750 to 710 psig in 30". Ran N2 w/press regulated @ 750 psig. SDFN. 113 BLWTR.

10/14/06 Rlsd pkr. Rev circ w.2.25 BPW. PT csg sqz fr/2,229' to 2,261' to 580 psig for 30". Tstd OK. TOH w/29 jts 2-3/8" tbg & 4-1/2" pkr. TIH w/70 jts 2-3/8" tbg. Circ Seal maker to pit w/15 BPW. TOH w/70 jts 2-3/8" tbg. TIH 3-7/8" bit, 4 - 3-1/8" DCs, XO & 70 jts 2-3/8" tbg. SWI. SDFWE. 113 BLWTR.

10/17/06 MIRU AFU. Estb circ w/AFU. DO CIBP @ 2,421. TIH w/110 jts 2-3/8" tbg. Tgd @ 5,977' (8' of fill). Attd estb circ w/AFU w/o success. TOH 60 jts 2-3/8" tbg. Staged w/TIH & estb circ w/AFU. Tgd @ 5,977' (8' of fill). CO fill fr/5,977' to 5,985' (PBTD). Circ 2 hrs. Used 37 BPW w/AFU. Recd 0 BO, 50 BLW. TOH w/20 jts 2-3/8" tbg. SWI. SDFN. 100 BLWTR.

10/18/06 SICP 325 psig. TIH 20 jts 2-3/8" tbg. Tgd @ 5,993' (PBTD). TOH w/181 jts 2-3/8" tbg, XO, 4 - 3-1/8" DCs, 3-7/8" bit. TIH NC, SN, 167 jts 2-3/8" tbg, 13 jts 2-3/8", 4.7" J-55, EUE 8rd, Seah tbg fr/Pan Meridian. 2 - 2-3/8" tbg subs (6' & 10') & 1 jt 2-3/8", 4.7" J-55, EUE 8rd, Seah tbg fr/ Pan Meridian. TIH w/XTO's 1.910 tbg broach to SN. POH w/tbg broach. LD tbg broach. Ld tbg w/donut & 2-3/8" seal assy as follows: SN @ 5,911'. EOT @ 5,912'. DK perfs fr/5,860' - 5,966'. PBTD @ 5,993'. ND BOP. NU WH. RU swb tls. BFL 3,600' FS. S. 0 BO, 28 BLW, 8 runs, 2 hrs, FFL 4,050' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl w/no solids. RD swb tls. SWI SDFN 72 BLWTR.

10/19/06 SICP 0 psig. RU swb tls. BFL 3,600' FS. S. 0 BO, 9 BLW, 3 runs, 1 hrs, FFL 3,850' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl w/no solids. RD swb tls. ND WH. NU BOP. TOH w/1 jt 2-3/8" tbg, 2 - 2-3/8" tbg subs (6' & 10'), 180 jts 2-3/8" tbg, SN & NC. TIH w/4-1/2" "TS" RBP, 177 jts 2-3/8" tbg. Attd to set 4-1/2" RBP w/o success. TOH w/ 177 jts 2-3/8" tbg & RBP. Recd RBP setting tl w/3" piece brkn fishing neck fr/RBP. TIH w/4-1/2" Bobcat RBP, 177 jts 2-3/8" tbg. Set RBP @ 5,770'. RU swb tls. BFL 3,500' FS. S. 0 BO, 5 BLW, 2 runs, .5 hrs, FFL 3,750' FS. Brn fld smpl w/no solids. FTP 0 psig, SICP 0 psig. RD swb tls. SWI. SDFN. 58 BLWTR.

10/20/06 SITP 0 psig. SICP 0 psig. RU swb tls. BFL 3,900' FS. S. 0 BO, 23 BLW, 12 runs, 4 hrs, FFL 5,600' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl w/no solids. SD 1.5 hrs. Tgd FL @ 5,600'. RD swb tls. TIH 1 jt 2-3/8" tbg. Caught & rlsd 4-1/2" RBP @ 5,770'. TOH w/178 jt 2-3/8" tbg & retr tl w/no RBP. TIH w/retr tl & 169 jts. Tgd RBP @ 5,573'. Caught & rlsd 4-1/2" RBP @ 5,573'. TOH w/169 jts & retr, w/no RBP. TIH w/retr tl & 150 jts tbg. Tgd RBP @ 4,931'. Caught & rlsd 4-1/2" RBP. TOH w/150 jts tbg & retr tl w/no

RBP. Inspected retr tl each trip. Chkd OK. SWI. SDFN. 35 BLWTR.

10/21/06 SICP 0 psig. TIH w/OS & 150 jts 2-3/8" tbg. Caught & rlsd RBP @ 4,991'. TOH w/150 jt 2-3/8" tbg & retr tl & RBP. TIH w/box tap OS & 179 jts 2-3/8" tbg. Caught & rlsd RBP @ 5856'. TOH w/179 jts 2-3/8" tbg & OS w/no RBP. Inspd OS. Chkd OK. TIH w/box tap OS & 110 jts tbg. Tgd RBP @ 3,640'. Caught & rlsd RBP. TOH w/110 jts tbg, OS & RBP. TIH NC, SN, 167 jts 2-3/8" tbg, 13 jts 2-3/8", 4.7" J-55, EUE 8rd, Seah tbg fr/Pan Meridian, 2 - 2-3/8" tbg subs (6' & 10') & 1 jt 2-3/8", 4.7" J-55, EUE 8rd, Seah tbg fr/ Pan Meridian. TIH w/XTO's 1.910 tbg broach to SN. POH w/tbg broach. LD tbg broach. LD tbg w/donut & 2-3/8" seal assy as follows: SN @ 5,911'. EOT @ 5,912'. DK perfs fr/5,860' - 5,966'. PBTD @ 5,993'. ND BOP. NU WH. RU swb tls. BFL 3,750' FS. S. 0 BO, 2 BLW, 1 run, 30", FFL 3,750' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl w/no solids. RD swb tls. SWI SDFWE. 33 BLWTR.

10/24/06 SITP 0 psig, SICP 0 psig. RU swb tls. BFL 3,750' FS. S. 0 BO, 18 BLW, 6 run, 2 hrs, FFL 3,900' FS. FTP 0 psig, SICP 0 psig. Brn fld smpl w/no solids. RD swb tls. SWI. RDMO Triple "P" Rig #5. 15 BLWTR.

10/25/06 SITP 0 psig, SICP 0 psig. MIRU Silver Star SWU. RU swab tls. BFL @ 3,700' FS. S. 0 BO, 15 BLWTR, 32 BW, 13 runs, 8 hrs. FFL 4,000' FS. SWI. SDFN.

10/26/06 SITP 0 psig, SICP 6 psig. BFL @ 3,800' FS. S. 0 BO, 66 BW, 18 runs, 9.5 hrs. FFL @ 4,200' FS. SITP 0 psig, SICP 9 psig. SWI. SDFN.

10/27/06 SITP 0 psig, SICP 12 psig. BFL @ 4,000' FS. S. 0 BO, 69 BW, 18 runs, 9 hrs. FFL @ 4,300' FS. SITP 0 psig, SICP 18 psig. SWI. SDFN.

10/28/06 SITP 0 psig, SICP 21 psig. BFL @ 4,100' FS. S. 0 BO, 72 BW, 18 runs, 9 hrs. FFL @ 4,300' FS. SITP 0 psig, SICP 25 psig. SWI. SDFN.

10/29/06 SITP 0 psig, SICP 28 psig. BFL @ 4,100' FS. S. 0 BO, 55.5 BW, 14 runs, 8 hrs. FFL @ 4,400' FS. SITP 0 psig, SICP 41 psig. SWI. SDFWE.

10/31/06 SITP 0 psig, SICP 47 psig. BFL @ 4,000' FS. S. 0 BO, 73 BW, 18 runs, 9 hrs. FFL @ 4,400' FS. SITP 0 psig, SICP 80 psig. SWI. SDFN.

11/1/06 SITP 0 psig, SICP 80 psig. SWI. RDMO Silver Star SWU.

11/16/06 Cont'd rept for AFE 653617 to repair csg. Tstd anchors 8/1/06. SITP 15 psig, SICP 170psig. MIRU Triple "P" Rig #5. Bd well. ND WH. NU BOP. PU & TIH w/2 jt 2-3/8" tbg. Tgd @ 5960' (24' of fill). DK perfs 5,860' - 5,966'. TOH & LD 2 jt 2-3/8" tbg. TOH w/1 jt 2-3/8" tbg, 2 - tbg subs (10' & 6'), 180 jts 2-3/8" tbg, SN & NC. TIH w/RBP, 2-3/8" x 2' tbg sub, RTTS pkr, SN, 179 jts 2-3/8" tbg, Set RBP @ 5,840'. TOH 1 jt 2-3/8" tbg & set pkr @ 5,792'. PT RBP to 1,000 psig for 5" w/16 bbl 2% KCl wtr. Tstd OK. Rlsd pkr. TOH 1 jt 2-3/8" tbg. SWI. SDFN. 16 BLWTR.

11/17/06 SITP 30 psig, SICP 0 psig. Bd well. Circ w/100 bbl 2% KCl wtr. PT csg surf to 5,840' to 500 psig for 30 " w/chart. Tstd OK Rlsd press. RU swb tls. BFL surf, S. 0 BO, 80 BLW, 18 runs, 5.5 hrs. FFL 5,700' FS. FTP 0 psig, SICP 0 psig. Blk fld smpl w/no solids. RD swb tls. SWI. SDFN. 36 BLWTR.

11/18/06 SITP 0 psig, SICP 0 psig. RU swb tls. BFL 5,700 (no fld entry overnight). RD swb tls. TIH 2 jts 2-3/8" tbg. Caught & rlsd 4-1/2" RBP @ 5,840'. TOH 179 jts 2-3/8" tbg, SN, 4-1/2" RTTS pkr, 2-3/8"x 2' tbg sub & 4-1/2" RBP. MIRU BWWC WLU. RIH w/4-1/2" CIBP. Tgd ti spot @ 5,937'. POH w/CIBP. RDMO WLU. TIH 3-7/8" bit, XO, pmp blr & 183 jts 2-3/8" tbg. Tgd @ 5,959' (34' of fill). DK perfs fr/5,860' - 5,966'. CO fill fr/5,959' to PBTD'. TOH w/183 jts tbg, pmp blr & bit. CO w/10 gals sd fr/pmp blr. SWI SDFN. 36 BLWTR.

11/19/06 SITP 0 psig, SICP 0 psig. MIRU BWWC WLU. RIH w/4-1/2" CIBP. Set CIBP @ 5,955'. POH w/WL. RDMO WLU. TIH NC, SN, 180 jts 2-3/8" tbg, 2 -3/8" tbg subs (10' & 6'), 1 jt 2-3/8" tbg. TIH w/2 jts 2-3/8" tbg. Tgd CIBP @ 5,969 (14' difference to CCL log without 13' KB). TOH w/2-jts 2-3/8" tbg. RU swb tls. BFL 4,150' FS. S. 0 BO, 36 BLW, 47 BPW 23 runs, 6.5 hrs, FFL 5,050' FS, FTP 0 psig, SICP 110 psig. Tbg w/lt blw. Blk fld smpl w/no solids. RD swb tls. SWI. SDFWE.

11/21/06 SITP 15 psig. SICP 110 psig. TIH w/XTO's 1.910 tbg broach to SN. POH w/tbg broach. LD tbg broach. Ld tbg w/donut & 2-3/8" seal assy as follows: SN @ 5,911', EOT @ 5,912'. DK perfs fr/5,860- 5,966'. PBTD @ 5,955' (CIBP). RU swb tls. BFL 4,200' FS. S. 0 BO, 87 BW 22 runs, 5.5 hrs, FFL 5,250' FS. FTP 0 psig. SICP 175 psig. Blk fld smpl w/no solids. RD swb tls. SWI SDFN.

11/22/06 SITP 15 psig, SICP 190 psig. RU swb tls. Prtd SL w/1st run. Bd well. ND WH. NU BOP. TOH w/1jt 2-3/8" tbg, 2 - 2-3/8 " tbg subs (10' & 6') & 128 jts 2-3/8" tbg. Rec SL. TIH w/128 jts 2-3/8" tbg, 2 - 2-3/8 " tbg subs (10' & 6') & 1 jt 2-3/8" tbg. Ran tbg as follows: NC, SN, 180 jts 2-3/8" tbg, 2 - 2-3/8" tbg subs (10' & 6') & 1 jt tbg. Ld tbg w/donut & 2-3/8" seal assy as follows: SN @ 5,911', EOT @ 5,912'. DK perfs fr/5,860- 5,966' PBTD @ 5,955' (CIBP). SWI. Rig dwn to replc SL drum brakes. SDFHDWE.

11/28/06 SITP 15 psig, SICP 235 psig. ND BOP. NU WH. TIH w/XTO's 1.910" tbg broach to SN. POH w/tbg broach. LD tbg broach. RU swb tls. BFL 4,300' FS. S. 0 BO, 81 BPW, 23 runs, 7 hrs, FFL 4,800' FS. FTP 0 psig. FTP 0 psig. SICP 300 psig. Blk fld smpl w/no solids. RD swb tls. SWI. SDFN.

11/29/06 SITP 15 psig. SICP 315 psig. RU swb tls. BFL 4,350' FS. S. 0 BO, 5 BPW 2 runs, 1 hr, FFL 4,350' FS. FTP 0 psig, SICP 315 psig. Blk fld smpl w/no solids. RD swb tls. SWIFBU. RDMO Triple "P" Rig # 5.

12/11/06 SITP 0 psig, SICP 600 psig. MIRU Jimmy's SWU. RU swab tls. BFL @ 4,100' FS. S. 0 BO, 32 BW, 18 runs, 10.5 hrs. FFL 4,000' FS. SWI. SDFWE.

12/12/06 SITP 40 psig, SICP 520 psig. BFL @ 4,100' FS. S. 0 BO, 52 BW, 18 runs, 9.5 hrs. FFL @ scatd FS. SITP 18 psig, SICP 425 psig. SWI. SDFN.

12/13/06 SITP 40 psig, SICP 440 psig. BFL @ 4,400' FS. S. 0 BO, 42 BW, 17 runs, 9.5 hrs. FFL @ scatd FS. SITP 0 psig, SICP 380 psig. SWI. SDFN.

12/14/06 SITP 50 psig, SICP 400 psig. BFL @ 4,500' FS. S. 0 BO, 33 BW, 15 runs, 8.5 hrs. FFL scatd FS. SITP 19 psig, SICP 400 psig. SWI. SDFN.

12/15/06 SITP 30 psig, SICP 400 psig. BFL @ 4,500' FS. S. 0 BO, 56 BW, 20

runs, 9.5 hrs. FFL @ 4,950' FS. SITP 30 psig, SICP 345 psig. SWI. SDFN.

12/18/06 SITP 60 psig, SICP 360 psig. BFL @ 4,550' FS. S. 0 BO, 43 BW, 15 runs, 9 hrs. FFL @ 5,000' FS. SITP 30 psig, SICP 355 psig. SWI. SDFWE.

12/19/06 SITP 40 psig, SICP 480 psig. BFL @ 4,650' FS. S. 0 BO, 42 BW, 15 runs, 9.5 hrs. FFL @ 5,100' FS. SITP 30 psig, SICP 360 psig. SWI. SDFN.

12/20/06 SITP 40 psig, SICP 480 psig. BFL @ 4,650' FS. S. 0 BO, 42 BW, 15 runs, 9.5 hrs. FFL @ 5,100' FS. SITP 30 psig, SICP 360 psig. SWI. SDFN.

12/21/06 SITP 50 psig, SICP 380 psig. SDFD due to high winds. SWI.

12/22/06 SITP 50 psig, SICP 440 psig. BD tbg to pit. BFL 4,600' FS. S. 0 BO, 32 BW, 13 runs, 8 hrs. FFL 4,900' FS. SITP 13 psig, SICP 390 psig. SDFN.

12/27/06 SITP 110 psig, SICP 390 psig. BFL @ 4,700' FS. S. 0 BO, 30 BW, 14 runs, 9 hrs. FFL @ 4,900' FS. SITP 0 psig, SICP 370 psig. SWI. SDFHWE.

12/28/06 SITP 300 psig, SICP 560 psig. BFL @ 4,050' FS. S. 0 BO, 35 BPW, 14 runs, 9 hrs. FFL @ 5,050' FS. SITP 0 psig, SICP 380 psig. SWI. SDFN.

12/29/06 SITP 50 psig, SICP 395 psig. BFL @ 4,750' FS. S. 0 BO, 29 BW, 10 runs, 8.5 hrs. FFL @ 5,100' FS. SITP 0 psig, SICP 385 psig. SWI. SDFN.

1/2/07 SITP 35 psig, SICP 410 psig. BFL @ 4,800' FS. S. 0 BO, 26.5 BW, 10 runs, 9 hrs. FFL @ 5,100' FS. SITP 10 psig, SICP 385 psig. SWI. SDFWE.

1/11/07 Cont'd rpt for AFE 653617 for Csg Rpr. Anchors tstd 8/06. SICP 590 psig. SITP 290 psig. Bd well. MIRU Triple P Rig #6. ND WH. NU BOP. PU & TIH w/2 jts 2-3/8" tbg. Tgd @ 5,960' (CIBP @ 5,955' fr/WLM). TOH & LD w/2 jts tbg. TOH w/1 jt tbg, 2 - 2-3/8" tbg subs (10' & 6'), 180 jts tbg, SN & NC. TIH w/2-3/8" x 20' OPMAJ, SN, 180 jts tbg, 1 jt 2-3/8" 4.7#, J-55, EUE 8rd Seah tbg fr/Pan Meridian. RIH w/XTO's 1.910" tbg broach to SN. POH w/tbg broach. LD tbg broach. Ld tbg w/donut & seal assy as follows; SN @ 5,933'. EOT @ 5,953'. DK perms fr/5,860' - 5,952'. PBTD @ 5,955' (WLM). ND BOP. NU WH. SWI. SDFN.

1/12/07 SITP 0 psig. SICP 15 psig. PU & loaded w/2" x 1-1/2" x 14' RWBC-Z (DV) pmp (XTO # 1224) & 3/4" x 6' GAC. TIH w/pmp, spiral rod guide, 1" x 1' LS, 1 - 1-1/4" sb, 21K Shear tl, 5 - 1-1/4" sbs, 150 - 3/4" used rods fr/XTO stock, 80 - 7/8" used rods fr/XTO stock, 2' x 7/8" rod sub & 1-1/4" x 22' PR w/10' Inr. Rplcd 50 - 3/4" & 5 - 7/8" rod cplgs. Instd Envir-Pak SB. Seated pmp. PT tbg to 1,000 psig for 5" w/16 bbls 2% KCl wtr. Tstd OK. Rlsd press. LS pmp w/rig to 500 psig. GPA. Rlsd press. HWO. SITP 0 psig. SICP 15 psig. Mnfd WH. SWI. RDMO Triple P Rig #6. Built new WH mnfd. Inst & conn 2" T&C pipe tbg pmp In w/bpv fr/WH mnfd to tbg pmp In riser. Job compl. 16 BLWTR.