

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM.
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised June 10, 2003

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-045-08065
5. Indicate Type of Lease STATE ☐ FEE ☒
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name BEARDEN
8. Well Number 1
9. OGRID Number
10. Pool name or Wildcat ALTEC FRUITLAND

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
McKAY OIL & GAS LLC

3. Address of Operator
PO BOX 14738 ALBUQUERQUE, NM 87191

4. Well Location

Unit Letter **E** : **890** feet from the **WEST** line and **1750** feet from the **NORTH** line

Section **19** Township **29N** Range **10W** NMPM **SAN JUAN** County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
5502 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

MAY 31, 2005 MIRR BLOOMFIELD WELL SERVICE.

JUNE 1, 2005 INSTALL BOP. LAY DOWN 49 JOINTS 1 1/4" TUBING. RAN 4 1/2" SCRAPER TO 1525'. PULLED OUT AND RAN 4 1/2" CIBP ON 2 3/8" TUBING. SET CIBP AT 1520'.

JUNE 2, 2005 CIRCULATE CASING. TEST CASING TO 500'. Pumped 13 SACKS CLASS B CEMENT PLUS, 1320-1350'. LAY DOWN 16 JOINTS 2 3/8" TUBING. SET CEMENT PLUG FROM 906' TO 510' WITH 37 SACKS CLASS B CEMENT. REMOVE BOP. RAN 7 JOINTS 2 3/8" TUBING TO 227'. CIRCULATED CEMENT TO SURFACE. CUT OFF CASING. SET DRY HOLE MARKER. RIGGED DOWN & MOVED. DFF.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE William J. Mayhew TITLE Gen Mgr. DATE 6-12-05

Type or print name William J. Mayhew E-mail address: Telephone No. 505-296-5508
(This space for State use)

APPROVED BY Narcissa Fuchling TITLE DEPUTY OIL & GAS INSPECTOR, DIST. #3 DATE 4-26-07
Conditions of approval of any