



NEW MEXICO ENERGY, MINERALS and
NATURAL RESOURCES DEPARTMENT

RCVD MAY11'07

OIL CONS. DIV.

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 5-11-07 Operator FOUR STAR OIL + GAS API # 30-045 - 06550

Property Name MARSHALL A Well # 1 Location: Unit D Sec 14 Twn 27 Rge 9

Land Type:

State _____
Federal ☒ _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal _____
Gas Injection _____
Producing Oil/Gas ☒ _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. 0

Tbg. SI Pres. _____

Max. Inj. Pres. _____

Bradenhead Pres. 0

Tbg. Inj. Pres. _____

Tubing Pres. N/A

Int. Casing Pres. N/A

Pressured annulus up to 575 psi. for 30 mins. Test passed/failed

REMARKS: BRADENHEAD VALVE OPEN ON ARRIVAL - SHUT VALVE AND INSTALL
100# GAUGE AND MONITOR PRESSURE THROUGHOUT TEST - BRADENHEAD HAD 0 PSI
AT END OF 30 MIN TEST.

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

WSM (S. C. P. A. E. M.)
(Position)

Revised 02-11-02

2

START

20

30

40

50

1

5

END

20

30

40

50

900
800
700
600
500
400
300
200
100

TIME TAKEN OFF
11:20 A.M.
DATE TAKEN OFF
5-11-2007

SF
SOUTHERN FLOW
COMPANIES, INC.
API # 30-045-06550
METER NUMBER
TIME PUT ON
10:50 A.M.
DATE PUT ON
5-11-2007
TUBE & ORIF. SIZE
B 0-1000-12-2HR
SIGNED *F. D. E. Smith*
RF

MARSHALL A#1

RCVD MAY 11 '07
OIL CONS. DIV.
DIST. 3