

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

NM 87227

Petroleum Kw.

2. Name of Operator *Synergy*
% Warren

123 W. First #505, Casper, WY 82601

P 330 FSL 330 FEL
Sec 11 19N 4W

8. Well Name and No. Eagle Mesa Unit #6

API Well No.
30-043-20180

County or Parish, State
Sandoval

See attachment



RECEIVED
2003 SEP 12 AM 10 15
070 Farmington, NM

PA Supervisor Key Energy Date 9-11-03

Date **TEN END RECORD**

SEP 15 2003

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

FARMINGTON FIELD OFFICE

MMOCB

30-043-20180

**KEY ENERGY SERVICES
P&A OPERATION
CEMENT SERVICE REPORT
PETROLEUM DEVELOPMENT CORP.**

WELL NAME: EAGLE MESA UNIT #6

TOTAL PLUGS: 6

DATE STARTED: 4-04-03

TOTAL SACKS: 187

DATE COMPLETED: 4-10-03

**WITNESS: JOHN COY
BLM**

MOL. RU. ND WELL HEAD & NU BOP PULL PACKER LAY DOWN 104 JTS 3 1/2 TBG & STRAP
RU WIRELINE RUN GUAGE RING TO 5420' RUN CIBP @ 5400', STRAP AND PICK UP 2 3/8
RIH TO 5400' CIRC. HOLE CLEAN TEST TO 500 PSI (GOOD TEST)

PLUG #1: 5400' - 5350' PUMP 10 SX CEMENT LAY DOWN TBG TO 4364'

PLUG #2: 4364'-4200' 31 SX CEMENT LAY DOWN TBG TO 3117'

PLUG #3 3117'-2967' PUMP 29 SX CEMENT LAY DOWN TBG TO 744' POOH
PERF @806' TIH WITH RETAINER SET @744'

PLUG #4: 806'-606' PUMP 31 SX CEMENT (OUT SIDE)-29 CEMENT SX (INSIDE)
PERF @ 253' NO RATE @ 1400 PSI, PERF @205' PUMPING INTO FORMATION
RUN RETAINER @ 155'

PLUG #5 205'-95' (OUTSIDE) 29 SX CEMENT
PERF @50' NO CIRC RUN 120' OF TBG

PLUG #6 120'-0' PUMP 28 SX CEMENT

ND BOP CUT OFF WELL HEAD INSTALL DRYHOLE MARKER

Vic Morrow by RB

VICTOR MORROW
P&A SUPERVISOR