



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 12-12-07 Operator KTD Energy Inc API # 30-0 45-30788

Property Name Ashcroft SWL Well # 1 Location: Unit B Sec 26 Twn 29 Rge 11

Land Type:

State _____
Federal _____
Private ☒ _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal ☒ _____
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N): _____ TA Expires: _____

Casing Pres. _____
Bradenhead Pres. 0
Tubing Pres. _____
Int. Casing Pres. 0

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. 1385

RCVD DEC 12 '07
OIL CONS. DIV.
DIST. 3

Pressured annulus up to 502 psi. for 30 mins. Test ☒ passed/failed

REMARKS:

went to 525 then back to start at 502

Pressure set at 6880 top of test at 6952

By R. Dieme
(Operator Representative)

Witness Merica Kuhlman
(NMOCD)

Production Foreman
(Position)

Revised 02-11-02

