

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**

RECEIVED

MAY 14 2009

Sundry Notices and Reports on Wells

Bureau of Land Management
Farmington Field Office1. Type of Well
GAS5. Lease Number
SF-0787396. If Indian, All. or
Tribe Name

2. Name of Operator

7. Unit Agreement Name
San Juan 30-5 Unit**ConocoPhillips**

3. Address & Phone No. of Operator

8. Well Name & Number
San Juan 30-5 Unit 75N

PO Box 4289, Farmington, NM 87499 (505) 326-9700

9. API Well No.

30-039-30643

4. Location of Well, Footage, Sec., T, R, M

10. Field and Pool
Basin DK/Blanco MV

Surf: Unit N (SE/SW), 920' FSL & 1585' FWL, Section 21, T30N, R5W, NMPM

11. County and State
Rio Arriba, NM**12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA**

Type of Submission

Type of Action

☐ Notice of Intent☐ Abandonment☐ Change of Plans☒ Other - Casing Report☒ Subsequent Report☐ Recompletion☐ New Construction

RCVD MAY 20 2009

☐ Final Abandonment☐ Plugging☐ Non-Routine Fracturing

OIL CONS. DIV.

☐ Casing Repair☐ Water Shut off

DIST. 3

☐ Altering Casing☐ Conversion to Injection**13. Describe Proposed or Completed Operations**

4/29/2009 MIRU H&P 281. NU BOP. PT csg 600#/30min, OK. 4/30/2009 RIH w/ 8 3/4" bit & tag cmt. D/O cmt and drilled ahead to TD Int 3678' on 5/03/2009. Circ Hole. RIH w/87 jnts of 7" csg, 20#, J-55 ST&C set @ 3667' w/ DV tool @ 2570'. RU CMT. 05/05/2009 1st STAGE Preflushed 10bbls FW, 10bbls MC & 10bbl GW, Pumped Scavenger w/ 19sx(57cf-10bbl) Premium Lite Cement, Pumped Lead w/ 27Qsx(373cf-66bbl) Type I-II Cement w/ CaCl .25lbs/sx. Cellophane Flakes, .20% FL-52A, 1% CaCl2. Drop plug & displace w/50bbls FW & 97bbls DM. Bump plug. Open DV Tool. Circ 10bbls of cmt to surface. WOC


05/05/2009 2nd STAGE Preflushed w/ 2 bbls FW, 10 bbls GW. Pumped Scavenger 19sx(56cf-10bbl) w/Premium Lite Cement, Pumped Tail w/ 368sx(784cf-139bbl) Class A Cement w/ 5lbs/sx LCM-1, .25lbs/sx Cellophane Flakes, .4% Sodium Metacillate, 3% CaCl2, & .4% FL-52A. Drop Plug & displace w/ 104bbls H2O. Bump plug & Close DV Tool. Circ 70bbls cmt to surface. WOC @ 1000hrs.

05/05/2009 PT DV Tool and csg @ 1500#/30min. ok @ 2100hrs. RIH W 6 1/4" bit & tag cmt, D/O DV Tool & cmt and drilled ahead to final TD @ 8008' on 05/07/2009. RIH w/ 193 jnts, 4 1/2" csg, 11.6#, L-80, LT&C set @ 8005'. RU cmt. 05/08/2009 Preflushed w/ 10bbls GW & 2bbls FW. Pumped Scavenger w/ 9sx(27cf-5bbl) Premium Lite HS FM Cement, Pumped Tail w/ 307sx(608cf-108bbl) Class H Cement w/ .25lbs/sx Cellophane Flakes, .3% CD-32, 1% FL-52A, & 6.25lbs/sx LCM-1. Drop plug & displace w/124bbls FW. Bump plug. Plug down @ 0820hrs on 5/08/2009. RD&RR 5/08/2009.

PT will be conducted by Completion Rig. TOC and results will appear on next report.

14. I hereby certify that the foregoing is true and correct.

Signed



Ethel Tally

Title Staff Regulatory Technician

Date 5/12/2009

(This space for Federal or State Office use)

APPROVED BY

Title

CONDITION OF APPROVAL, if any:

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

NMOCD**ACCEPTED FOR RECORD**

MAY 18 2009

**FARMINGTON FIELD OFFICE
BY** 