

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT**

**RECEIVED****MAY 20 2009**

## Sundry Notices and Reports on Wells

1. Type of Well  
GAS

2. Name of Operator

**ConocoPhillips**

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

Surf: Unit J (NW/SE), 2225' FSL & 1530' FEL, Section 19, T30N, R5W, NMPM

Bureau of Land Management  
Lease/Number Office

5. SF-078740

6. If Indian, All. or  
Tribe Name

7. Unit Agreement Name  
San Juan 30-5 Unit

8. Well Name & Number  
San Juan 30-5 Unit 89M

9. API Well No.  
30-039-30541

10. Field and Pool  
Basin DK/Blanco MV

11. County and State  
Rio Arriba, NM

**12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA**

## Type of Submission

## Type of Action

☐ Notice of Intent

☐ Abandonment

☐ Change of Plans

☒ Other - Casing Report

☒ Subsequent Report

☐ Recompletion

☐ New Construction

**RCVD MAY 22 '09**

☐ Final Abandonment

☐ Plugging

☐ Non-Routine Fracturing

**OIL CONS. DIV.**

☐ Casing Repair

☐ Water Shut off

**DIST. 3**

☐ Altering Casing

☐ Conversion to Injection

**13. Describe Proposed or Completed Operations**

05/08/2009 MIRU H&P 281. NU BOP. PT csg 600#/30min, ok on 5/09/2009. RIH w/ 8 3/4" bit & tag cmt. D/O cmt and drilled ahead to TD Int 3561' on 5/12/2009. Circ Hole. 5/13/2009 RIH w/84 jnts of 7" csg, 20#, J-55 ST&C set @ 3551' w/ DV tool @ 2653'. RU CMT. 05/14/2009 1<sup>st</sup> STAGE Preflushed w/ 2bbls FW & 10bbl GW, Pumped Scavenger w/19sx(56cf-10bbl) Premium Lite Cement, Pumped Tail w/ 172sx(237cf-42bbl) Type I-II Cement w/1% CaCl, .25 pps Cello-Flake and .2% FL-52. Drop plug & displace w/ 50bbls H2O. Open DV Tool. Circ 20bbls of cmt to surface. WOC

05/14/2009 2<sup>nd</sup> STAGE Preflushed w/ 2bbls FW & 10bbls GW. Pumped Scavenger 19sx(56cf-10bbl) w/Premium Lite Cement, Pumped Lead w/ 381sx(812cf-175bbl) Premium Lite Cement w/ 3% CaCl, .25pps Cello-Flake, 5pps LCM-1, .4% SMS. Drop Plug & displace w/ 107bbls H2O. Bump plug & Close DV Tool. Circ 55bbls cmt to surface. WOC.

05/15/2009 PT DV Tool and csg @ 1500#/30min. ok. RIH w/ 6 1/4" bit & tag cmt, D/O DV Tool & cmt and drilled ahead to final TD @ 7753' on 05/17/2009. RIH w/ 188 jnts, 4 1/2" csg, 11.6#, L-80, LT&C set @ 7750'. RU cmt. 05/17/2009 Preflushed w/ 10bbls GW & 2bbls FW. Pumped Scavenger w/ 19sx(56cf-10bbl) Premium Lite Cement, Pumped Tail w/ 310sx(614cf-109bbl) Premium Lite Cement w/ 3% CaCl, .25pps Cello-Flake, 5pps LCM-1, .4% FL-52 and .4% SMS. Drop plug & displace w/120bbls H2O. Bump plug. Plug down @ 0156hrs. RD&RR 5/18/2009.

PT will be conducted by Completion Rig. Results & TOC will appear on next report.

**14. I hereby certify that the foregoing is true and correct.**

Signed

*Ethel Tally*

Ethel Tally

Title Staff Regulatory Technician

Date 5/20/2009

(This space for Federal or State Office use)

APPROVED BY

Title

**ACCEPTED FOR RECORD**

Date

CONDITION OF APPROVAL, if any:

Title 18 U S C Section 1001, makes it a crime for any person knowingly and willfully to make any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

**MAY 20 2009**

**FARMINGTON FIELD OFFICE**  
BY *[Signature]*