

ROSA UNIT #137C
BLANCO MV/BASIN MANCOS/BASIN DK

Location: 730' FSL & 2175' FEL
 SW/4 SE/4 Section 31 (O), T31N, R05W
 Rio Arriba Co, NM

Elevation: 6448' GR
API #: 30-039-30691

Spud Date 4-25-09
 Completed 5-28-09
 1st Delivered 00-00-00 MV
 00-00-00 MC
 00-00-00 DK

<u>Tops</u>	<u>Depth</u>
Kirtland	2642'
Pictured Cliffs	3233'
Cliff House	5380'
Menefee	5430'
Point Lookout	5636'
Mancos	6148'
Dakota	7869'

8 jts of 10 3/4", 40.5#, J-55, ST&C csg Set @ 360'.

94 jts of 7-5/8", 26.4#, J-55, LT&C csg. Set @ 3730'

RCVD JUN 1 '09

OIL CONS. DIV.
DIST. 3

Dakota Tubing: 245 jts 2-3/8", 4 7#, J-55,
 EUE 8rd tbg landed @ 7959' as follows: 1/2"
 mule shoe pup jt, 1.78" SN @ 7925', 243 jts,
 4', 6' & 8' pup jts & 1 jt tbg

Dakota only completed at this time Mancos and Mesa Verde
 will be completed at a later date.

Dakota 7870'-7963' (81, 0 34" holes) Frac w/ 7089# 100
 mesh BASF followed with 82250# 40/70 mesh BASF

7870'

7963'

197 jts of 5-1/2", 17#, N-80, LT&C csg Set @ 7981'.

TD @ 7982'
 PBTD @ 7974'

HOLE SIZE	CASING	CEMENT	CU. FT.	CMT TOP
14 3/4"	10 3/4", 40.5#	290 sxs	521 cu.ft.	surface
9 7/8"	7 5/8", 26.4#	690 sxs	1714 cu.ft.	surface
6 3/4"	5 1/2", 17#	325 sxs	454 cu.ft.	3780' - CBL