

Atlantic BLS 5M - MV /DK

Sec 5, T30N, R10W

API # 30-045-32789

GL: 6265'

History:

Completed in DK in 5/06

Completed in MV and DHC 3/07

Compression added 8/2008

Depth	Deviation
718'	1.5
1224	0.75
1733	1
3733	5.25
3923	5.5
4050	4.5
4145	5
4273	5
4400	5.25
4527	5

MV Perforations

5183' - 5287'

142k# 16/30

Dakota Perforations

7355' - 7515'

251,000 # with 16/30

Formation tops:

Cliffhouse	4410'	Ojo	1560'
Menefee	4736'	Kirtland	1652'
Pt LO	5169'	FT	2386'
Mancos	5515'	FC	2650'
Greenhorn	7186'	PC	2921'

9-5/8", H-40, 32# @ 210' (13-1/2" hole siz

75 sxs cmt

circulated cement to surface

Cement Top @ 120' (TS)

DV Tool @ 2531'

7", J-55, N-80, 20# and 23# @ 4865'

628 sxs cmt

TOC @ 5120' (CBL)

Set retainer and Squeezed 50 sxs

Shot 5140-5141' @ 4 spf

Squeezed 45 bbls

Shot 5183-84 @ 4 spf

Tubing: 2-3/8" @ 7449'

4-1/2", P-110, 11.6# @ 7513'

PBTD: 7520'

TD: 7560'

384 sxs cmt



updated: 7/2/08 AF