

24

ANNULAR PRESSURE TEST

(Mechanical Integrity Test)

Operator Robert L. Bayless Date of Test 12/22/03
 Well Name SDW #1 Tacito Dome EPA Permit No. _____
 Location hw sw Sec 21, T26N-R18W Tribal Lease No. 14-20-603-5034
 State and County San Juan Co., NM

Continuous Recorder? YES ☒ NO ☐ Pressure Gauge? YES ☒ NO ☐

Bradenhead Opened? YES ☒ NO ☐ Fluid Flow? YES ☐ NO ☒

24 hr. Clock on Recorder.


Restart Test	TIME	ANNULUS PRESSURE, psi 1000 psi gauge Recorder	TUBING PRESSURE, psi 600 psi gauge
11:25	11:10 Am	370/330 380/340	φ
11:30	11:15 Am	365/315 378/330	φ
11:35	11:20 Am	362/307 373/320	φ
11:40	Am	358/360 370	φ
11:45	Am	↓ 368	φ
11:50	Am	355 365	φ
11:55	Am	353 363	φ

MAX. INJECTION PRESSURE: 300 ^{Re-test} PSI

MAX. ALLOWABLE PRESSURE CHANGE: 16.5/18.5 PSI (TEST PRESSURE X 0.05)

REMARKS: Passed? Failed? If failed, cease injection until well passes MIT (40CFR§144.21(c)(6)).
 Slight drip @ annulus valve. Worked on valve; re-pressured up. (Re-start Test)

well location sign in poor condition.
 Passed MIT (just barely!).



William Schneider
 COMPANY REPRESENTATIVE: (Print and Sign)

12-22-03
 DATE

Wm. E. Freeman
 INSPECTOR: (Print and Sign)

12/22/03
 DATE

