

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Record Cleanup

Form C-103
June 19, 2008

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-045-24994
1. Type of Well: Oil Well ☐ Gas Well ☐ Other		5. Indicate Type of Lease STATE ☐ FEE ☒
2. Name of Operator XTO Energy Inc.		6. State Oil & Gas Lease No.
3. Address of Operator 382 CR 3100 Aztec, NEW MEXICO 87410		7. Lease Name or Unit Agreement Name:
4. Well Location Unit Letter P : 1190 feet from the SOUTH line and 990 feet from the EAST line Section 25 Township 32N Range 13W NMPM County SAN JUAN		8. Well Number MONTOYA COM #1A
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 5879' GR		9. OGRID Number 5380
		10. Pool name or Wildcat BLANCO MESA VERDE

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: CSG LEAK REPAIR ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

XTO Energy Inc., repaired a casing leak as per the attached summary report.

RCVD FEB 1 '10
OIL CONS. DIV.
DIST. 3

SUBMITTED AT THE REQUEST OF KELLY ROBERTS, NMOC - REQUESTED OF CULLIN JOHNSON, XTO

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Teena M. Whiting TITLE REGULATORY COMPLIANCE TECH DATE 1/29/2010
teena.whiting@xtoenergy.com
Type or print name TEENA M. WHITING E-mail address: teena.whiting@xtoenergy.com PHONE 505-333-3100

For State Use Only

APPROVED BY Kelly G. Roberts TITLE Deputy Oil & Gas Inspector, DATE FEB 03 2010
Conditions of Approval (if any): 4
District #3

Montoya Com #1A

5
/ RU on well for Plngr Lift Maint but found csg leak again. Set plug over perfs. SWI
2 pending P & A or rpr. Tstd anchors 5/07. MIRU Hurricane Rig #7. SITP 0 psig. SICP
2 22 psig. Bd well. ND WH. NU BOP. Found tbg stuck. Ppd dwn csg w/25 bbl 2% KCl
2 & dwn tbg w/10 bbl 2 % KCl wtr while wrkg tbg to 65K. Could not wrk tbg free.
/ MIRU Wireline Specialties. RIH w/1-7/16" Freepoint tl. Tbg 100% stuck @ 3,970' &
2 100% free @ 3,945'. RIH w/freepoint tl to 4,600'. POH. RD free point tl. RU 1-11/16"
0 chem cutter & cut tbg @ 3,945'. Tbg col @ 3,956'. Used 16 bbl 2% KCl wtr w/chem
0 cut. TOH & LD w/2 jts 2-3/8" tbg.
7

5/TOH w/121 jts 2-3/8" tbg & 2-3/8" x 22' cut off. PU & TIH w/4 -11/16" OS, bmpr sub,
2 jars, 6 - 3-1/2" DCs, XO & 116 jts 2-3/8" tbg. Tgd TOF @ 3,945'. Caught fish. Wrkd
3/jars 1/2 hr to 50 K. Fish pulled free. TOH w/116 jts 2-3/8" tbg, XO, 6 - 3-1/2" DCs,
2 jars, bump sub, OS & fish as follows: 2-3/8" x 10' cut off, 20 jts 2-3/8" tbg & SN.
0 Found 123rd & 124th jts tbg FS @ 3,955' & 4,019' w/hvy sc. LD w/123rd & 124th jts
0 tbg. (Csg sq w/60 sx cmt & 612 gal 300 Psi Sealmaker fr/3,928' - 3,960'). Rec plngr &
7 BHBS fr/SN.

5/
2 SITP 0 psig SICP 0 psig. TIH 4-3/4" bit, 4-3/4" strg ml, 1 jt 2-3/8" tbg, SN & 122 jts 2-
4/ 3/8" tbg. Tgd @ 3,960'. RU swivel CO sc fr/3,960' - 4,025' w/ppg dwn csg w/0.5 BPM
2 2% KCl. TIH w/15 jts tbg. Tgd @ 4,643'. TOH w/141 jts 2-3/8" tbg XO, strg ml & bit.
2 TIH w/NC, SN & 144 jts 2-3/8" tbg. Tgd @ 4,675' (81' of fill). PBTd @ 4,756'. MV
0 perfs 4,550' - 4,643'. TOH w/1 jt 2-3/8" tbg. EOT @ 4,643'. TIH w/XTO's 1.910 tbg
0 broach to SN. POH w/tbg broach. LD tbg broach.
7

5
/25 SITP 0 psig SICP 0 psig. Ppd dwn tbg w/10 bbl 2% KCl wtr. Dropd SV. PT tbg to
/2 1,000 psig for 5" w/9 bbl 2% KCl wtr. Tstd OK. Rlsd press. RU swb tls. BFL surf. S.
0 0 BO, 68 BLW, 27 runs, 8 hrs. FFL 3,600' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl
0 w/no solids. RD swb tls.
7

5/
2 SITP 0 psig. SICP 8 psig. RU swb tls. BFL 3,450' FS. S. 0 BO, 2 BLW, 27 BPW, 10
6/ runs, 3 hrs. FFL 3,600' FS. FTP 0 psig. SICP 0 psig. Brn fld smpl w/no solids. RD swb
2 tls. Retr SV. TOH w/143 jts 2-3/8" tbg, SN & NC. TIH w/Weatherford CICR, 1 jt 2-
0 3/8" tbg & 137 jts tbg. **Set CICR @ 4,411'**. TOH w/1 jt 2-3/8" tbg. RU swb tls. BFL
0 3,900' FS. S. 0 BO, 2 BFW, 1 run, 1/2 hr. FFL 3,900' FS. FTP 0 psig. SICP 0 psig. Brn
7 fld smpl w/no solids. RD swb tls.

5/ SITP 0 psig. SICP 0 psig. CICR @ 4,411'. RU swb tls. BFL 2,000' FS (1,900' of fld
30 entry in 83 hrs). S. 0 BO, 41 BPW, 15 runs, 4.5 hrs. FFL 3,600' FS. FTP 0 psig. SICP
/2 0 psig. Cln fld smpl w/no solids. RD swb tls. TOH w/134 jts 2-3/8" tbg & setting tl.
0 TIH w/NC, SN & 134 jts tbg. Ld tbg w/donut & 2-3/8" seal assy as follows: SN @
0 4,347'. EOT @ 4,348'. CICR set @ 4,411'. MV perfs fr/4,550' - 4,643'. Fill @ 4,710'.
7 PBTD @ 4,756'.

5/
31/ SITP 0 psig. SICP 0 psig (CICR @ 4,411'). Mixed 40 gals pkr fld w/100 BFW.
2 Loaded csg w/80 BFW & pkr fld. Circ pkr fld. SWI pending P&A or rpr. RDMO
0 Hurricane Rig #7.
0
7

6/
15/ SITP 0 psig. SICP 0 psig. MIRU Hurricane SWU. RU swb tls. BFL @ 600' FS. S. 0
2 BO, 20 BW, 6 runs, 2 hrs. FFL @ 900' FS. Tbg on vac. SICP 0 psig. SWI & SDFN.
0 CICR @ 4,411'. MV perfs fr/4,550' - 4,643'. SN @ 4,347'. EOT @ 4,348'. PBTD @
0 4,756'.
7

6/
16/ SITP 0 psig. SICP 0 psig (CICR @ 4,411'). BFL @ 1,000' FS. S. 0 BO, 45 BW, 9
2 runs, 3 hrs. FFL @ 1,800' FS. Tbg on vac. SICP 0 psig (CICR @ 4,411'). SWI.
0 RDMO Hurricane SWU. Loaded csg w/65 BFW & pkr fl. SN @ 4,347'. EOT @
0 4,348'. CICR @ 4,411'. MV perfs fr/4,550' - 4,643'. PBTD @ 4,756'.
7