## UNITED STATES DEPARTMENT OF THE INTERIOR



MOV - 1 2010 BUREAU OF LAND MANAGEMENT Europa of Land Managament Sundry Notices and Reports on Wells Emant or Leave Counties of Cou I-22-IND-2772 1. Type of Well If Indian, All. or **GAS** Tribe Name Ute Mountin Ute 7. **Unit Agreement Name** 2. Name of Operator BURLINGTON RESOURCES OIL & GAS COMPANY LP Well Name & Number 3. Address & Phone No. of Operator Ute 4 PO Box 4289, Farmington, NM 87499 (505) 326-9700 API Well No. and Managarani 30-045-11479 Location of Well, Footage, Sec., T, R, M 10. Field and Pool Unit N (SESW), 540' FSL & 1980' FWL, Section 10, T32N, R14W, NMPM **Barker Creek Paradox County and State** San Juan, NM 12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA Type of Submission Type of Action Notice of Intent Abandonment Change of Plans X Other - Payadd Recompletion New Construction RCVD DEC 1'10 Subsequent Report Plugging Non-Routine Fracturing OIL CONS. DIV. Casing Repair Water Shut off Final Abandonment Altering Casing Conversion to Injection DIST. 3 13. Describe Proposed or Completed Operations 05/19/2010 MIRU BES 1549. ND WH. NU BOPE. PT BOPE. Test – OK. POOH w/ tbg. Circ. clean. 05/20/2010 D/O Cmt retainer @ 8767'. PT csg from 8718' - 8767' to 600#/30min. Test - OK. 05/21/2010 RU W/L. Run RST/Sonic Scanner/Csg Integrity Log from 8762' - 5500'. 05/24/2010 Perf Lower Ismay - 2SPF @ 8770' - 8750'. RIH w/ tbg & Pkr, Set Pkr @ 8734'. Load tbg w/ 35bbls 2% KCL. PT tbg to 5000#/15min. Test - OK. Acidize w/ 14,000gals 15% HCL 30% Foam. Pumped 14,000gals of 15% HCL. N2:3216SCF. 05/27/2010 POOH w/ Pkr. RIH w/ RBP & gauges to set @ 8725'. Set Pkr @ 8597'. NU frac valve. PT tbg. Test – OK. **05/28/2010** Acidize Upper Ismay w/ 16,800gals 15% HCL. N2:177400SCF. Start Flowback. 05/29/2010 POOH w/Pkr & set RBP and gauges @ 8725'. RIH w/ pkr set @ 8635'. 06/07/2010 TOH w/ RBP & gauges. TIH w/ tbg. 06/08/2010 Tbg became stuck. Attempted to Fish. Run Freepoint tool. Chemically cut tbg @ 8335'. RD W/L. 06/09/2010 POOH w/ tbg. TOF @ 8340'. Fish & Mill for 21 days w/ little success. TOF @ 8411'. RIH w/ 220jts, 2 3/8", 4.7#, L-80 tbg set @ 8380' w/ F-Nipple @ 8378'. ND BOPE. NU WH. RD RR @ 18:00hrs on 07/12/2010 7/12/10. 14. I hereby certify that the foregoing is true and correct. Title: Staff Regulatory Technician (This space for Federal or State Office use)

Title

Date

APPROVED BY