

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

**SUNDRY NOTICES AND REPORTS ON WELLS**  
**Do not use this form for proposals to drill or to re-enter an abandoned well. Use form 3160-3 (APD) for such proposals.**

FORM APPROVED  
OMB NO. 1004-0135  
Expires: November 30, 2000

**SUBMIT IN TRIPLICATE - Other instructions on reverse side.**

1. Type of Well <input type="checkbox"/> Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other		5. Lease Serial No. NMSF080424
2. Name of Operator BP AMERICA PRODUCTION CO		6. If Indian, Allottee or Tribe Name
Contact: CHERRY HLAVA E-Mail: hlavacl@bp.com		7. If Unit or CA/Agreement, Name and/or No. NMNM73345
3a. Address P. O. BOX 3092 HOUSTON, TX 77253	3b. Phone No. (include area code) Ph: 281.366.4081 Fx: 281.366.0700	8. Well Name and No. VAN HOOK LS 1M
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Sec 27 T32N R11W NESW 1820FSL 2490FWL 1935 1800		9. API Well No. 30-045-31895-00-X1
		10. Field and Pool, or Exploratory BASIN DAKOTA BLANCO MESAVERDE
		11. County or Parish, and State SAN JUAN COUNTY, NM

12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA


TYPE OF SUBMISSION	TYPE OF ACTION			
<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input checked="" type="checkbox"/> Other Change to Original A PD
	<input type="checkbox"/> Change Plans	<input type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleate horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BLA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.)

Original APD submitted on 09/15/2003 and approved on 11/13/2003.

BP America submits for your approval our amended cement report. On 2/10/04 the BLM approved a new surface cement slurry. This new type C slurry with 2% CaCl achieves a compressive strength of 275 psi in 4 hrs and 615 psi in 8 hrs. Therefore all BLM & NMOCD requirements are met to commence N/U operations after 4 hrs. and pressure testing after 8 hrs.

Please see the revised cement program.



14. I hereby certify that the foregoing is true and correct. <b>Electronic Submission #27949 verified by the BLM Well Information System For BP AMERICA PRODUCTION CO, sent to the Farmington Committed to AFMSS for processing by ADRIENNE GARCIA on 02/19/2004 (04AXG0645SE)</b>	
Name (Printed/Typed) CHERRY HLAVA	Title AUTHORIZED REPRESENTATIVE
Signature (Electronic Submission)	Date 02/16/2004

**THIS SPACE FOR FEDERAL OR STATE OFFICE USE**

Approved By <u>AG</u>	Title	Date <u>2-17-04</u>
Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.		Office

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

**\*\* BLM REVISED \*\* BLM REVISED \*\* BLM REVISED \*\* BLM REVISED \*\* BLM REVISED \*\***

**NMOCD**

# Cementing Program

Well Name: Van Hook LS 1M  
 Location: 27-32N-11W, 1935 FSL, 1800 FEL  
 County: San Juan  
 State: New Mexico

Field: Blanco Mesaverde / Basin Dakota  
 API No.  
 Well Flac  
 Formation: Blanco Mesaverde/Basin Dakota  
 KB Elev (est) 6374  
 GL Elev. (est) 6360

## Casing Program:

Casing String	Est. Depth (ft.)	Hole Size (in.)	Casing Size (in.)	Thread	TOC (ft.)	Stage Tool Or TOL (ft.)	Cmt Cir. Out (bbl.)
Surface	120	13.5	9.625	ST&C	Surface	NA	
Intermediate	3403	8.75	7	ST&C	Surface	NA	
Production -	7770	6.25	4.5	ST&C	3303	NA	

## Casing Properties:

(No Safety Factor Included)								
Casing String	Size (in.)	Weight (lb/ft)	Grade	Burst (psi.)	Collapse (psi.)	Joint St. (1000 lbs.)	Capacity (bbl/ft.)	Drift (in.)
Surface	9.625		32 H-40	3370	1400	254	0.0787	8.845
Intermediate	7		20 K-55	3740	2270	254	0.0405	6.456
Production -	4.5		11.6 J-55	5350	4960	154	0.0155	3.875

## Mud Program

Apx. Interval (ft.)	Mud Type	Mud Weight	Recommended Mud Properties Prio Cementing:	
			PV	<20
			YP	<10
			Fluid Loss	<15
0 - SCP	Water/Spud	8.6-9.2		
SCP - ICP	Water/LSND	8.6-9.2		
ICP - ICP2	Gas/Air Mist	NA		
ICP2 - TD	LSND	8.6 - 9.2		

## Cementing Program:

	Surface	Intermediate	Production
Excess %, Lead	100	75	40
Excess %, Tail	NA	0	40
BHST (est deg. F)	75	120	183
Special Instructions	1,6,7	1,6,8	2,4,6

1. Do not wash pumps and lines.
2. Wash pumps and lines.
3. Reverse out
4. Run Blend Test on Cement
5. Record Rate, Pressure, and Density on 3.5" disk
6. Confirm densitometer with pressurized mud scales
7. 1" cement to surface if cement is not circulated.
8. If cement is not circulated to surface, run temp. survey 10-12 hr. after landing plug.

## Notes:

\*Do not wash up on top of plug. Wash lines before displacing production cement job to minimize drillout.

## Surface:

Preflush 20 bbl. FreshWater

Slurry 1 100 sx Class C Cement  
 TOC@Surface + 2% CaCl2 (accelerator)

127  
 117 cuft

0.4887 cuft/ft OH

## Slurry Properties:

	Density (lb/gal)	Yield (ft3/sk)	Water (gal/sk)
Slurry 1	15.2	1.27	5.8

# Cementing Program

Casing Equipment: 9-5/8", 8R, ST&C  
 1 Guide Shoe  
 1 Top Wooden Plug  
 1 Autofill insert float valve  
 Centralizers, 1 per joint except top joint  
 1 Stop Ring  
 1 Thread Lock Compound

## Intermediate:

Fresh Water	20 bbl	fresh water	
Lead Slurry 1 TOC@Surface		290 sx Class "G" Cement + 3% D79 extender + 1/4 #/sk. Cellophane Flake + 5 lb/sk Gilsonite	763 753 cuft
Tail Slurry 2		60 sx 50/50 Class "G"/Poz + 2% gel (extender) + 1/4 #/sk. Cellophane Flake + 2% CaCl2 (accelerator) + 5 lb/sk Gilsonite	75 cuft
500 ft fill			0.1503 cuft/ft OH 0.1746 cuft/ft csg ann

Slurry Properties:	Density (lb/gal)	Yield (ft <sup>3</sup> /sk)	Water (gal/sk)
Slurry 1	11.4	2.63	15.8
Slurry 2	13.5	1.27	5.72

Casing Equipment: 7", 8R, ST&C  
 1 Float Shoe (autofill with minimal LCM in mud)  
 1 Float Collar (autofill with minimal LCM in mud)  
 1 Stop Ring  
 Centralizers one in middle of first joint, then every third collar  
 1 Top Rubber Plug  
 1 Thread Lock Compound

## Production:

Fresh Water	10 bbl	CW100	
Lead Slurry 1 TOC, 400' above 7" shoe		190 LiteCrete D961 / D124 / D154 + 0.03 gps D47 antifoam + 0.5% D112 fluid loss + 0.11% D65 TIC	479 472 cuft
Tail Slurry 2		160 sx 50/50 Class "G"/Poz + 5% D20 gel (extender) + 0.1% D46 antifoam + 1/4 #/sk. Cellophane Flake + 0.25% D167 Fluid Loss + 5 lb/sk Gilsonite	280 221 cuft
1537 ft fill			

# Cementing Program

+0.1% d800, retarder  
+0.15% D65, dispersant

0.1026 cuft/ft OH

## Slurry Properties:

	Density (lb/gal)	Yield (ft <sup>3</sup> /sk)	Water (gal/sk)	
Slurry 1	9.5	2.52	6.38	0.1169 cuft/ft csg ann
Slurry 2	13	1.44	6.5	Top of Mancos 5733

## Casing Equipment:

4-1/2", 8R, ST&C  
1 Float Shoe (autofill with minimal LCM in mud)  
1 Float Collar (autofill with minimal LCM in mud)  
1 Stop Ring  
Centralizers, every 4th joint in mud drilled holes, none in air drilled holes.  
1 Top Rubber Plug  
1 Thread Lock Compound