



NEW MEXICO ENERGY, MINERALS and NATURAL RESOURCES DEPARTMENT

MECHANICAL INTEGRITY TEST REPORT

(TA OR UIC)

Date of Test 6-9-11 Operator Dugan Prod. API # 30-0 45-33320
Property Name Flo To SW Well # 8 Location: Unit A Sec 23 Twp 23 Rge 11

Land Type:

State _____
Federal _____
Private _____
Indian _____

Well Type:

Water Injection _____
Salt Water Disposal ☒
Gas Injection _____
Producing Oil/Gas _____
Pressure observation _____

Temporarily Abandoned Well (Y/N) (N)

TA Expires: _____

Casing Pres. 0
Bradenhead Pres. 0
Tubing Pres. 640
Int. Casing Pres. 4A

Tbg. SI Pres. _____
Tbg. Inj. Pres. _____

Max. Inj. Pres. _____

RCVD JUN 9 '11
OIL CONS. DIV.

DIST. 3

Pressured annulus up to 430 psi. for 45 mins. Test passed/failed

REMARKS:

Dacker set at 6077

Depts 6123-6322

Injection stopped on first test would not level off
Spec'd injection and started test again - dropped
During test then leveled off at end

By [Signature]
(Operator Representative)

Witness [Signature]
(NMOCD)

Water Dept. Manager
(Position)

Revised 02-11-02

