

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Colorado Plateau Geological Services, Inc.	8. Farm or Lease Name Santa Fe Pacific
3. Address of Operator P.O. Box 537, Farmington, New Mexico 87401	9. Well No. 43
4. Location of Well UNIT LETTER <u>B</u> <u>420</u> FEET FROM THE <u>North</u> LINE AND <u>1940</u> FEET FROM THE <u>East</u> LINE, SECTION <u>29</u> TOWNSHIP <u>20N</u> RANGE <u>9W</u> NMPM.	10. Field and Pool, or Wildcat Red Mountain MV
15. Elevation (Show whether DF, RT, GR, etc.) 6495 GR	12. County McKinley

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Plug back and run 4½" casing	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well was spud October 31, 1979. Drilled 6½" hole to 1029'. T.D. on November 4th, 1979. As discussed with Mr. Al Kendrick, we spotted 50 ft. cement plug on bottom and a 50 ft. cement plug from 470' to 520'. WOC two weeks. Ran in open end and found plug top at 480'. Cleaned out and ran 18 joints 4½", 10.5#, R1 and R2 casing - total string 450'. Cemented w/45 sx regular cement. WOC 48 hours. Pressure tested casing to 5-0 psi for 30 min. Held okay. Drilled out 15' of cement and shoe. Open hole from 450' to 480'. Rigged up and casing swabbed hold. Recovered water and oil. Well capped awaiting to be used as injector.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. R. Kendrick TITLE President DATE 12/1/79

Original Signed by A. R. Kendrick

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

SUPERVISOR DISTRICT # 3
TITLE _____

DATE DEC 26 1979