

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on re-
verse side)

Form approved
Budget Bureau No. 42-2.424.

5. LEASE DESIGNATION AND SERIAL NO.

CONTRACT NO. 156

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

JICARILLA

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

JICARILLA B 156

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

SO BLANCO, PC

11. SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

2-23N-2W

12. COUNTY OR PARISH 13. STATE

RIO ARriba NEW MEXICO

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

DYNA RAY OIL AND GAS CO., INC.

3. ADDRESS OF OPERATOR

4101 E. Louisiana Avenue, Denver, Colorado, 80222

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1850' from east line

1850' from south line

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7366 KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SEALING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Well was plugged and abandoned as follows:

1. Placed 50 sack cement plug across perforations from 3135'-3176'. Top of cement plug is at 3100'.
2. Cut off 4 1/2" casing. Pumped 50 sacks cement on top of stub. Pulled casing.
3. Pumped 25 sacks cement into surface casing.
4. Erected dry hole marker.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE 11-28-70

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side