

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. SF-078362
2. NAME OF OPERATOR Jack A. Cole		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. Box 191, Farmington, New Mexico 87499		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 860' FNL, 2270' FEL		8. FARM OR LEASE NAME Marcus A
14. PERMIT NO.		9. WELL NO. 12
15. ELEVATIONS (Show whether DF, RT, GR, etc.)		10. FIELD AND POOL, OR WILDCAT Counselors Gallup Dakota
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA NWNE Sec. 5-T23N-R6W
		12. COUNTY OR PARISH 13. STATE Rio Arriba New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PEEL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANE

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

See attached for casing and cement summary.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Superintendent

DATE December 4, 1987

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

MARCUS NO. A12

Casing and Cement Summary

11-30-87

TD-5771'. Ran 139 joints, 4 1/2", 10.50 lb., K-55 casing. Measured 5760.10, set at 5771.00. Float collar-5729.23 (KB), Stage collar-4129.31 (KB). First stage cemented as follows:

Pump 10 bbls. fresh water, 10 bbls. CaCl_2 water, 10 bbls. fresh water, 12 bbls. Flocheck-21, 10 bbls. water spacer followed by 340 sacks, (496 cu. ft.) 50-50 pozmix, 2% gel, 6 1/4 lbs. Gilsonite and 6 lbs. salt per sack. Plug down 9:45 A.M. December 1, 1987.

Circulated cement by stage collar. Circulated 4 hours between stages.

Second stage - same spacer program as the first stage followed by 450 sacks, (1233 cu. ft.) 65-35 pozmix, 12% gel, 6 1/4 lbs. Gilsonite per sack followed by 50 sacks, (59 cu. ft.) Class "B" cement. Plug down 2:50 P.M. December 1, 1987. Circulated 30 bbls. cement.