

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

| | |
|--|---|
| 1. Type of Well <input checked="" type="checkbox"/> Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other | 5. Lease Designation and Serial No. NMSF - 078272 |
| 2. Name of Operator UNIVERSAL RESOURCES CORPORATION | 6. If Indian, Allottee or Tribe Name NA |
| 3. Address and Telephone No. 1331-17th Street, Suite 300, Denver, CO 80202 303-672-6970 | 7. If Unit or CA, Agreement Designation NA |
| 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 1730' FNL; 510' FEL, SE/4 NE/4, Section 4, T23N-R7W | 8. Well Name and No. DUNN #19 |
| | 9. API Well No. 30-039-25507 |
| | 10. Field and Pool, or Exploratory Area Lybrook Gallup |
| | 11. County or Parish, State Rio Arriba, New Mexico |

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other

TYPE OF ACTION

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

DUNN #19 WAS SPUD AT 6:00PM ON MAY 10, 1995.

8 5/8" 24# J55 8rd ST+C

What See Surf CSg?

5/11/95 - SURFACE CASING SET AT 320' KBM AND CEMENTED WITH 250 SACKS OF CLASS "G". TESTED CASING TO 1500 PSI FOR 30 MINUTES. PRESSURE TESTED PIPE AND BLIND RAMS, LINES, MANIFOLD, FLOOR VALVES AND ANCILLARY EQUIPMENT TO 5500 PSI FOR 3 MINUTES AND 2000 PSI FOR 10 MINUTES.

5/20/95 - RAN 5,729.32' OF 4-1/2", 11.6#, J-55, 8RD LT&C CASING CEMENTED AS FOLLOWS: FIRST STAGE: WITH 167 SACKS 65/35 POZ WITH 6% GEL AND 100 SACKS CLASS "G". DISPLACE WITH 20 BARRELS WATER AND 68 BARRELS MUD. GOOD RETURNS.

5/21/95 - SECOND STAGE: CEMENT THROUGH DV TOOL AT 4,576.82' KBM WITH 806 SACKS OF 65/35 POZ WITH 6% GEL AND 50 SACKS OF CLASS "G". DISPLACE WITH 71 BARRELS WATER. LAND PLUG AT 1300 PSI AND BUMP PLUG TO 2800 PSI TO CLOSE STAGE TOOL. GOOD RETURNS.

CASING LAND AT 5,740.82' KBM. RIG RELEASED ON MAY 21, 1995.

1c

14. I hereby certify that the foregoing is true and correct

Signed

Title COORDINATOR, ADMINISTRATION Date MAY 31, 1995

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

ACCEPTED FOR RECORD