

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM-0122353	
2. NAME OF OPERATOR Union Oil Company of California		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR P. O. Box 2620 - Casper, Wyoming 82601		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 654' FWL, 657' FSL, Section 13, T. 21 N., R. 5 W.		8. FARM OR LEASE NAME Caldwell Federal	
		9. WELL NO. 1 (M-13)	
		10. FIELD AND POOL, OR WILDCAT Wildcat	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 13, T. 21 N., R. 5 W.	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7136' GR	12. COUNTY OR PARISH Sandoval	13. STATE New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Supplementary Well History ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded well at 10:00 a.m. on 3-19-71. Drilled 12-1/4" hole to 300'. Reamed 17-1/2" hole to 293'. Ran and cemented 9 joints, 13-3/8", 48#, H-40, 8R, STC casing at 293' with 375 sacks class "A" cement with 2% CaCl₂. Job complete 6:15 a.m. on 3-20-71. Cement circulated. Drilling at 1750'. Incomplete.



RECEIVED

U. S. GEOLOGICAL SURVEY
DALLAS, TEX.

18. I hereby certify that the foregoing is true and correct

SIGNED

A. T. Mannon, Jr.

TITLE

District Drilling Supt.

DATE

3-22-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side