

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 19398

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Bennett Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 20, T-18-N, R-4-W,
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Sandoval

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

The Eastland Oil Company

3. ADDRESS OF OPERATOR

704 Western United Life Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

695 feet from the North line, 500 feet from the West line

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

6496' GR, 6497' RT

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

Casing settings

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐

ALTERING CASING ☐


ABANDONMENT* ☐

X

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 7-7/8" hole at 8:00 p.m., 4-1-74, and drilled to 30 feet. Ran 1 joint 7", 23# casing, set at 30'. Cemented to surface with 5 sacks reg. cement. Cement in place at 10:00 p.m., 4-1-74. Let cement set 10 hours. Drilled out with 6-1/4" hole at 8:00 a.m., 4-2-74. Drilled and cored to 330' T.D. Ran 10 joints 4-1/2", 9.5# casing, set at 312'. Cemented with 35 sacks Class A cement. Cement in place at 2:30 p.m., 4-3-74. Allowed cement to set 18 hours. Tested casing with 600 psi, O.K. Drilled out plug at 8:30 a.m., 4-4-74.

APR 13 1974



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Superintendent

DATE April 16, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

