

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on the
reverse side)

Form approved
Budget Bureau No. 42-R1424

LEASE DESIGNATION AND SERIAL NO.

Jicarilla 54

INDIAN, ALIEN, OR TRIBE NAME

Apache Jicarilla

UNIT AGREEMENT NAME

FARM OR LEASE NAME

Chace Apache 54

WELL NO.

2

FIELD AND POOL OR WILDCAT

Basin Dakota

SEC., T., R., M., OR BLM. AND
SURVEY OR AREA

Sec. 34, T23N, R3W

COUNTY OR PARISH STATE

Sandoval

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL ☒ WELL GAS ☐ WELL OTHER ☐
2. NAME OF OPERATOR
Chace Oil Company, Inc.
3. ADDRESS OF OPERATOR
313 Washington, S.E., Albuquerque, N.M. 87108

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit "G" 1850' NL & 900' EL

5. PERMIT NO. 15. ELEVATIONS (Show whether DE, RT, GR, etc.)

7235' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

☒

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOTING OR ACIDIZING

ABANDON*

REPAIR WELL

CHANGE PLANS

OTHER

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

Progress Report

☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

11-24-75 Four Corners Rig moved in - Drilled 45' 16" hole-Ran 42' conductor pipe-cemented with 40 sxs 50-50 pos-mix
11-25-75 10 A.M. went in with 11½" bit drilled out - Drilling ahead
11-26-75 Reached 1900' with 11½" bit @ 11 A.M. - Ran 1893' 8-5/8" with float collar and shoe - cemented with 600 sxs Class A cement Plug down at 8:30 P.M.
11-27-75 Went in with 7-7/8" bit drilled out.
11-28-75 Drilling at 2937'

18. I hereby certify that the foregoing is true and correct

SIGNED

James H. Armstrong

President

DATE 11-28-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

4.

