

1 Union Pacific 5 BLM 1 File 1 Norcen 1 Chorney
UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

NAME OF OPERATOR
DUGAN PRODUCTION CORP.

ADDRESS OF OPERATOR
P.O. Box 5820, Farmington, NM 87499-5820

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1740' FNL & 2235' FEL

4. PERMIT NO.

15. ELEVATIONS (Show whether DV, ST, CR, etc.)

6583' GL

3. LEASE DESIGNATION AND SERIAL NO.

NM-42059

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Champ

9. WELL NO.

4

10. FISH AND POOL, OR WILDCAT

South Bisti Gallup

11. SEC., T., R., M., OR B.L. AND
SURVEY OR AREA

Sec. 5, T23N, R10W, NMPM

12. COUNTY OR PARISH

San Juan

13. STATE

NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FILL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Spud & Surface Casing

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Moved in & rigged up Four Corners Drilling Company rig #9. Spudded a 12 1/4" hole @ 6:15 PM 9-11-88. Drilled to 218'. Ran 6 jts. 8-5/8" OD, 24#, 8 Rd, ST&C casing (T.E. 192') set @ 204' RKB. Cemented with 135 sx class "B" + 2% CaCl₂ (total cement slurry = 159 cu.ft.). P.O.B. @ 9:45 PM 9-11-88. Circulated 3 bbls cement to surface.

Pressure tested surface casing & BOP 600 psi for 30 minutes before drilling out.

RECEIVED
SEP 20 1988
OIL CON. DIST.

I hereby certify that the foregoing is true and correct

SIGNED Jim L. Jacobs

TITLE Geologist

ACCEPTED 9-13-88

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

BY [Signature]