

T24E
R34

| | | | |
|--|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Bureau, New Mexico
Jicarilla Apache Tribe
Allottee J. Apache "A"
Lease No. Cont. #11-Tract #19

SUNDRY NOTICES AND REPORTS ON WELLS

| | |
|---|--|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | <u>Subsequent Report of Setting 3/4"</u> |
| | <u>Casing</u> |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 17, 1962

Well No. 9 is located 990' ft. from N line and 990' ft. from E line of sec. 20
34-35-36-37-38-39-40-41-42-43-44-45-46-47-48-49-50-51-52-53-54-55-56-57-58-59-60-61-62-63-64-65-66-67-68-69-70-71-72-73-74-75-76-77-78-79-80-81-82-83-84-85-86-87-88-89-90-91-92-93-94-95-96-97-98-99-100
(34 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Basin Dakota Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6567' ft. DT - by 1-5.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

4-12-62-6015' Total Depth: Finished formation hole 6015' - 4/12/62. Run Lane-Wells
Surveys.

4-13-62-Run 3/4" OD 100 9.3#, 8-2, J55, 55 Casing, set at 6011'; Hallib. float shoe,
and float collar at 6749' with rotating scrubbers & centralizers; Hallib.
D.V. staging tool at 2408', Hallib. cement basket at 2440'; Cemented with
400 sacks 50-50 For-mix cement; pumped plug to 6749' at 3PM, 4/13/62.
& Mrs. WJC - For second stage cement job at 2408' thru D.V. Tool.
Cemented second stage at 2408' with 100 sacks 50-50 For-mix cement, pump plug
to 2408' at 7:30 PM, 4/13/62. WJC-

4-15-62-Drilled out Hallib. plug and cement from D.V. tool at 2408'; found plug at
2408'; ran Lane-Wells Cementation survey and found top of cement outside 3/4" Cag.
as follows: Top of cement outside 3/4" Cag. on lower stage = 4576'
Top of Cement outside 3/4" Cag. on Second stage = 2021'

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Amerada Petroleum Corporation

Address Box 1469

Darango, Colorado

PH-267-5359

By D.F. Purse D.F. Purse

Title Foreman