



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Santa Fe
Lease No. 080534
Unit Bolack B

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Subsequent Report of Sandfrac X

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 31, 1956

Well No. 1 is located 390 ft. from N line and 1750 ft. from E line of sec. 1

SW 1/4 SE 1/4 Sec. 1 24N 6W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6674 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

12-10-56 TD 2570'. Cleaned out to 2498'. Perforated 2454-2465' and 2478-2486' with 4 holes per foot. Sandfraced with 41,700 gallons water and 30,000# sand, flushed with 3,000 gallons water. Breakdown pressure 3000#, treating pressure 1150-1700#, average injection rate 36.1 barrels per minute. After 8 hours flowing 1,958 MCF/day.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PETRO-ATLAS CORPORATION

Address 1010 North Dustin

Farmington, New Mexico

By Tom Bolack

Title President

