



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

Land Office Santa Fe,

Lease No. N.M. 06055

Unit J. R. Anderson

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<u>Production</u>	<u>X</u>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY		
NOTICE OF INTENTION TO ABANDON WELL		<u>Perforating</u>		<u>X</u>
		<u>Sand fracturing</u>		<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

J. R. Anderson

Well No. 2 is located 970 ft. from N line and 1175 ft. from E line of sec. 26

NE/4 Section 26
(1/4 Sec. and Sec. No.)

25N

3W

N.M.P.M.

South Blanco (PC)
(Field)

Rio Arriba County
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 7195 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

Ran and set 5-1/2" OD casing at 3682', cemented with 75 sacks of regular cement and 68 sacks of strata cote, 45 gal. Temperature survey found top of cement behind 5-1/2" OD casing at 3799'.
Perforated 5 1/2" casing with 4 Walox jet shots per foot as follows:

3565-3569'	(4')	16shots
3582-3612'	(30')	120shots
Total	(34')	136shots

SAND FRAC JOB No. 1 Casing perforations 3565-3569' & 3582-3612'.
Pumped down 5 1/2" OD casing 40,000# of 20/40 sand and 40,000 gallons of water.
Flushed with 188 barrels of water. Breakdown pressure 2850#, broke to 500#.
Maximum treating pressure 1890#. Minimum treating pressure 1750#. Injection rate 72.2 BPM. Shut down pressure 400#, dropped to 200# in 15 minutes.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SKELLY

Address Box 605

FERMIN, NM

By (Signed) P. E. Cosper

Title District Superintendent

