

APPROVED

MAR 1 1956

Form 9-331b
(April 1952) (Reg. Sec.) J. W. LONGBudget Bureau No. 42-R-359.2.
Approval expires 12-31-55.

(SUBMIT IN TRIPLICATE)

Indian Agency _____

Jicarilla Apache

Allottee _____

Lease No. Jicarilla Contract 148
Tract 245

ACTING DISTRICT ENGINEER

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT REPORT OF WATER SHUT-OFF _____	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS _____	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	SUBSEQUENT REPORT OF ALTERING CASING _____	<input type="checkbox"/>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____	SUBSEQUENT REPORT OF ABANDONMENT _____	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING _____	SUPPLEMENTARY WELL HISTORY _____	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL _____		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Farmington, New Mexico February 29, 1956

Jicarilla Contract 148

Well No. 5 is located 990 ft. from ^{SW} line and 1720 ft. from ^E line of sec. 13

SE 1/4 Section 13

(1/4 Sec. and Sec. No.)

T-25-N

(Twp.)

R-2-W

(Range)

NMPN

(Meridian)

South Blanco-Piedra Cliffs

(Field)

Rio Arriba

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the ^{ground} ~~surface~~ above sea level is 6921 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On February 14, 1956, this well was spotted. On February 14, 8-1/8" casing was landed at 157 feet and cemented with 100 sacks cement. After waiting on cement 48 hours, casing and water shut off were tested with 900 pounds for 30 minutes with no drop in pressure. Drilling operations were resumed.

On February 24, 1956, 5-1/8" casing was landed at 3230 and cemented with 100 sacks cement. After waiting on cement for 36 hours, casing and water shut off were tested with 900 pounds for 30 minutes with no drop in pressure. Completion operations were resumed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company STANOLIND OIL & GAS COMPANY

Address P. O. BOX 487
FARMINGTON, NEW MEXICOBy *L. S. Lawrence*

Title Field Superintendent

