

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____

Pineville Apache

Allottee _____

Lease No. **Pineville Contract 148**
Tract 243

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Farmington, New Mexico **March 6**, 19**57**

Pineville Contract 148
Well No. **9** is located **1145** ft. from **S** line and **1429** ft. from **W** line of sec. **15**
SW 1/4 of Section 15 **T-25-N** **R-5-W** **NMPH**
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wilcox **Rio Arriba** **New Mexico**
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **6040** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mud logging jobs, including points, and all other important proposed work)

On February 24, 1957, 5-1/2" casing was set at 7559' with 300 sacks cement. After waiting on cement for 24 hours, casing and water shut off were tested with 800 pounds pressure for thirty minutes with no drop in pressure.

Completion operations were begun.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **PAN AMERICAN PETROLEUM CORPORATION**

P. O. BOX 487

Address **FARMINGTON, NEW MEXICO**

By **L. O. Jones**

Title **Field Superintendent**