

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Dulce, New Mexico
Jicarilla Apache Tribe
Allottee J. Apache "P"
Lease No. Cont. #149-Tract #246

T25N
R5W

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Subsequent Report for running 2-7/8" Parallel Strings of Casing</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 21, 1962

Well No. 9 is located 1120' ft. from S line and 1120' ft. from E line of sec. 16

NW SE SE Sec-16
(1/4 Sec. and Sec. No.)

25N
(Twp.)

5W
(Range)

100M
(Meridian)

Basin Dakota
(Field)

Rio Arriba
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 6757 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

5-10-62: 7450' Total Depth: Set Parallel strings of 2-7/8" OD Non-BUE, 6.4# SS Casing;
Long String = 237Jts. Set @ 7439' W/Baker Float Collar @ 7407';
Short String = 233Jts. Set @ 7250' W/Baker Float Collar @ 7219';
Cemented W/330 Sacks Cement by Halliburton Company, 50-50 Pomix;
(Cemented long string with 200 sacks and short string with 130 Sacks);
Max. Pressure 1750#, Plugdown at 11AM-5/10/62.

11 Hrs. WOC on first cementing stage.

Ran Temp. Survey and found top of cement outside both strings Cag. at 5480';
Opened Baker TC Collar in Short String @ 4051' & Cemented by Hallib. Co. with
325 Sacks Encore Cement, Max. Press. 1300#, Finished @ 10:45 PM, 5/10/62.

16 Hrs. WOC on Second Cementing stage.

Ran Temp. Survey and found top of cement outside both strings Cag. At 2000'.

WOC:

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Amerada Petroleum Corporation

Address Box 1469

Durango, Colorado

PH-247-5353

By L.A. Pettyjohn

Title District Field Clerk