


APPROVED

Form 2-231b
(April 1952)W. LONG
ACTING DISTRICT ENGINEER

E-5-W

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R-359.3.
Approval expires 12-31-55.

Indian Agency Jicarilla Apache
Contract 149, Tract 246
Allottee _____
Lease No. Jicarilla Apache "F"

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

RECEIVED
MAY 3 1956
U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

April 30, 1956

Well No. 1 is located 1690 ft. from XX line and 1690 ft. from E line of sec. 17N 1/4 Sec. 17
(1/4 Sec. and Sec. No.)T-25-N R-5-W
(Twp.) (Range)N 1/4 M
(Meridian)Undesignated
(Field)Rio Arriba
(County or Subdivision)New Mexico
(State or Territory)The elevation of the derrick floor above sea level is 6622 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

2800' - Finished 9-7/8" hole to 2830' at 4:45 PM, 4-24-56. Ran Schlumberger Logs.

Ran 63 jts. 7-5/8" OD Casing set at 2879' with 350 sacks regular cement mixed


2% gel, maximum pressure 900#, pumped plug to ~~2844'~~ 2844' at 2 AM, 4-26-56.~~XXXXXX~~ Used Howe's Scratchers & Centralize s. WOC. Ran Temperature Survey,

top cement outside 7-5/8" OD Casing at 580' or 100% fill. Tested casing with

1000#, held OK. Drilled cement inside 7-5/8" OD Casing from 2844' to 2879' & washed open hole from 2879' to 2880'. Started drilling 6-3/4" hole from 2880'

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced

at 4:15 AM, 4-28-56. Drilling with gas.

Company American Petroleum CorporationAddress Drawer DMonument, New MexicoBy D. C. Cap...
Title District Superintendent

RECEIVED
U.S. AIR FORCE
HARRISBURG, PA.
JAN 10 1954

