

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Well

Operator AMERADA HESS CORPORATION Lease Jicarilla Apache "F" No. 4
Location
of Well: Unit J Sec. 18 Twp. 25N Rge. 5W County Rio Arriba
Method of Prod. Prod. Medium

Name of Reservoir or Pool

Type of Prod.
(Oil or Gas)

Method of Prod.
(Flow or Art. Lift)

Prod. Medium
(Tbg. or Csg.)

Name of Reservoir or Pool (Oil or Gas) (Flow or No. Data) (Type of Well)				
Upper Completion	Pictured Cliffs	Gas	Flow	Tubing
Lower Completion	Chacra	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

PRE-FLOW SHUT-IN PRESSURE DATA					
Upper	Hour, date	Length of	SI press.		Stabilized?
Compl	Shut-in 4/24/83	time shut-in 5 days	psig 200		(Yes or No) yes
Lower	Hour, date	Length of	SI press.		Stabilized?
Compl	Shut-in 4/24/83	time shut-in 3 day	psig 220		(Yes or No) Yes

FLOW TEST NO. 1

Commenced at (hour, date)*	Zone producing (Upper or Lower):
----------------------------	----------------------------------

Commenced at (hour, date)					
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
4/25	24	190	190		
4/26	48	200	200		
4/27	72	220	220		
4/28	96	200	200		Open Chacra
4/29	120	200	200		

Production rate during test
100%
90%
80%
70%
60%
50%
40%
30%
20%
10%
0%

Production rate during test
Oil: 0 BOPD based on Bbls. in Hrs. Grav. GOR
Gas: 44 MCFPD; Tested thru (Orifice or Meter): Orifice
SEE TEST SHEET IN PRESSURE DATA

MID-TEST SHUT-IN PRESSURE DATA

MID-TEST SHUT-IN PRESSURE DATA				
Upper	Hour, date	Length of	SI press.	Stabilized?
Compl	Shut-in	time shut-in	psig	(Yes or No)
Lower	Hour, date	Length of	SI press.	Stabilized?
Compl	Shut-in	time shut-in	psig	(Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)** Zone producing (Upper or Lower):

[illegible]

	Production rate during test
--	-----------------------------

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. _____ Grav. _____ GOR.
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: NOT APPROVED 19____
New Mexico Oil Conservation Commission

By W. L. L. R. E. T. E. S. T.

Title

Operator AMERADA HESS CORPORATION

By D. W. Holmes

Title Petroleum Engineer

Date May 17, 1983

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 11-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

