



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. NH 00130  
Unit Fred Phillips C

SUNDRY NOTICES AND REPORTS ON WELLS

|   |   |                                     |
|---|---|-------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       |                                     |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR..... |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL.....            |   |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**Fred Phillips "C"**

Farmington, N.M. 9-17, 19 57

Well No. 1 is located 1690 ft. from N line and 990 ft. from E line of sec. 15

NE 1/4 of Section 15 S-25-N R-3-W N.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Tapasito-Pictured Cliffs Rio Arriba New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7367 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well was spudded on August 28, 1957, and on August 29, 1957, 8-5/8" casing was set at 212' with 150 sacks of cement, and after waiting on cement for 24 hours, casing & water shut off were tested with 500 pound pressure for 30 minutes with no drop in pressure.

On September 5, 1957, 5 1/2" casing was set at 3899' with 165 sacks of cement, and after waiting on cement, casing & water shut off were tested with 2700 pounds pressure (special test) with no drop in pressure.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PAN-AMERICAN PETROLEUM CORPORATION

Box 487  
Address Farmington, N.M.

ORIGINAL SIGNED BY

By D. J. SCOTT

Title Field Clerk



100-100000-100000