

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Indian Agency \_\_\_\_\_

**Hicarilla Apache**

Allottee \_\_\_\_\_

Lease No. **Hicarilla Contract 146  
Tract 243**

SUNDRY NOTICES AND REPORTS ON WELLS

|   |  |          |
|---|--|----------|
| NOTICE OF INTENTION TO DRILL                  | SUBSEQUENT REPORT OF WATER SHUT-OFF        |          |
| NOTICE OF INTENTION TO CHANGE PLANS           | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |          |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF    | SUBSEQUENT REPORT OF ALTERING CASING       |          |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR  |          |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE       | SUBSEQUENT REPORT OF ABANDONMENT           |          |
| NOTICE OF INTENTION TO PULL OR ALTER CASING   | SUPPLEMENTARY WELL HISTORY                 | <b>X</b> |
| NOTICE OF INTENTION TO ABANDON WELL           |  |          |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

**Farmington, New Mexico** **March 28**, 19 **56**

**Hicarilla Contract 146**

Well No. **8** is located **990** ft. from **S** line and **1490** ft. from **E** line of sec. **9**

**SW/4 of Section 9**  
(1/4 Sec. and Sec. No.)

**T-25-N**  
(Twp.)

**R-5-W**  
(Range)

**MPM**  
(Meridian)

**South Blanco-Pictured Cliffs Est.**  
(Field)

**Rio Arriba**  
(County or Subdivision)

**New Mexico**  
(State or Territory)


The elevation of the ~~land surface~~ <sup>ground level</sup> above sea level is **6737** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well was spudded on March 3, 1956, and on March 5, 1956, 8-5/8" casing was landed at 160 feet and cemented with 100 sacks cement. After waiting on cement for three days, casing and water shut off were tested with 500 pounds for 30 minutes with no drop in pressure. Drilling operations were resumed.

On March 20, 1956, 5-1/2" casing was landed at 3018 feet and cemented with 100 sacks cement. After waiting on cement for 36 hours, casing and water shut off were tested with 1000 pounds pressure for 30 minutes with no drop in pressure. Completion operations were resumed.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **STANOLIND OIL & GAS COMPANY**

Address **P. O. BOX 487  
FARMINGTON, NEW MEXICO**

By **L. O. Sawyer**

Title **Field Superintendent**