

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

65

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla 22

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

W. Lindrith - Undesig-
nated Gallup & Dakota11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22, T25N, R4W

12. COUNTY OR PARISH 13. STATE

Rio Arriba

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin, Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

NW SW 790' FWL, 1870' FSL (Unit Letter "L")

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7001.0 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Casing Run ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Commenced drilling 9-23-71. 8 5/8" OD 24# casing set at 239' and cemented with 150 sacks Class "A" cement with 2% KCl. Plug down 1:45 a.m. 9-24-71. WOC. Drilled to TD 7820', PBTD 7788'. 4 1/2" OD 10.5# casing set at 7820' with Baker cement collar at 5810'. Cemented first stage with 380 sacks 50-50 "Lite-Poz" with 2% D-20, 1/2% D-65 and 6 1/4#/sack D-42. Cemented through stage collar with 155 sacks "Lite-Weight" containing 1/2% D-65 and 440 sacks as in first stage. Both stages preceded with 500 gallons CW-7 mud flush. Plug down 9:20 a.m. 10-7-71. Rig released 10-7-71.



USGS-Durango(5) File

18. I hereby certify that the foregoing is true and correct

SIGNED

J. A. Wilson

TITLE Administrative Supervisor

DATE 10-12-71

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: