

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(*Instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

147

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

AXI Apache "J"

9. WELL NO.

18

10. FIELD AND POOL, OR NEIGHBORHOOD
AXI Apache - Chacra and
Mesa Verde11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T25N, R5W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. ☐ OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

152 North Durbin St., Casper, Wyoming 82601

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

NE NE 1050' FNL, 990' FEL (Unit Letter "A")

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6757' GR - 6769' KB

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Casing Run ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Commenced drilling September 17, 1971. 8 5/8" OD, 24# casing set at 236' and cemented with 150 sacks Class "A" with 2% CaCl₂. Drilled to TD 5390'. Ran logs. 4 1/2" OD, 10.5# casing set at 5390' and cemented with 580 sacks. Full returns throughout job. Plug down at 6 a.m. September 28, 1971. Released rig September 29, 1971. Ran temperature survey - top of cement at 2480'. WOC. Awaiting testing.

USGS-Durango(5) File(2) Humble

18. I hereby certify that the foregoing is true and correct

SIGNED

J. A. Uhlen

TITLE Administrative Supervisor

DATE Dec. 15, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side