

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.5. LEASE DESIGNATION AND SERIAL NO.
Jicarilla Apache Tribal
Lease Number 123

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company		8. FARM OR LEASE NAME Jicarilla 123C
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, NM 87401		9. WELL NO. 20
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 990'N, 1550'W		10. FIELD AND POOL, OR WILDCAT South Blanco PC
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 6, T-25-N, R-4-W N.M.P.M.
15. ELEVATIONS (Show whether DF, RT, CR, etc.) 6770' GL		12. COUNTY OR PARISH Rio Arriba
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12-24-75 TD 3322'. Ran 112 joints 2 7/8", 6.4#, J-55 production casing, 3312' set at 3322'. Baffle set at 3311'. Cemented with 177 cu. ft. cement. WOC 18 hours. Top of cement at 2350'.

01-07-76 Tested casing to 4000#--OK.

PBSD 3311'. Perf'd 3190', 3192', 3208', 3210', 3212', 3225', 3227' with 7 holes. Frac'd with 38,000#--20/40 sand and 38,010 gallons treated water. Dropped no ball sets. Flushed with 798 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

Peggy Bradfield

TITLE

Drilling Clerk

DATE

January 13, 1976

(This space for Federal or State office use)

APPROVED BY

AK Renduck

TITLE

SUPERVISOR

DATE

JAN 13 1976

CONDITIONS OF APPROVAL, IF ANY: