

Drilling Schedule - Medio Canyon #1
Page #2

Cementing:

8 5/8" surface casing: 140 sx Cl "B" w/1/4# gel flake & 3% CaCl_2 . WOC -
12 hrs. & test to 600 psi before drilling out.

4 1/2" longstring: First stage: 535 sx 50/50 poz w/6% gel, 1/4# celloflake,
&.6% Halad 9, followed by 70 sx Cl "B" w/.6% Halad 9.
Second stage: 510 sx 50/50 poz w/6% gel & .6% Halad 9.
Circulate 3 hrs. thru DV tool before cementing second
stage. Run temp. survey after 12 hrs.

CCP/kde

RECEIVED
AUG 1978
U.S. GEOLOGICAL SURVEY
DENVER, COLO.