

CERTIFIED MAIL

99 JUL 26 PM 12:49

July 24, 1989

FARMINGTON RESOURCE AREA
FARMINGTON, NEW MEXICO

United States Department of the Interior
Bureau of Land Management
Farmington Resource Area
1235 La Plata Highway
Farmington, New Mexico 87401

Attention: Mr. Ron Fellows

MINERALS BRANCH	
BRANCH CHIEF	_____
SOLIDS	_____
FLUIDS DOP	_____
FLUIDS I&E	_____
FLU	_____
I & S	_____
I & SW	_____
ALL SUPV	_____
FILES	_____

Re: Ruddock #7A
SE/4 NE/4 Sec. 3-25N-3W
Rio Arriba County, NM
Lease SF-080566

Dear Mr. Fellows:

Graham Royalty, Ltd. is in receipt of your letter regarding the referenced well. In compliance with the BLM's June 23, 1988 approval to temporarily abandon the Ruddock #7A, this well was temporarily abandoned on October 5, 1988. A copy of the daily workover report which provides details of the temporary abandonment is attached.

Graham Royalty, Ltd. would like to keep the wellbore in a TA'd status. In the event that the Ruddock #3 developed a hole in the casing or other mechanical problems occur, the Ruddock #7A wellbore could be used to produce the remaining Pictured Cliffs reserves. Graham Royalty, Ltd. would be willing to perform a casing integrity test in the Ruddock #7A if determined necessary by the BLM.

If you have any questions, please contact me at 303-629-1736.

Sincerely,

GRAHAM ROYALTY, LTD.

Wilbur L. Dover
Wilbur L. Dover
Denver Division Manager

RECEIVED
AUG 03 1989
OIL CON. DIV.
DIST. 3

THIS APPROVAL EXPIRES
JUN 23 1990

APPROVED
JUL 3 1989
Ken Townsend
FOR AREA MANAGER
FARMINGTON RESOURCE AREA

TSH/tdh

Attachment

CH

TEMPORARILY ABANDON

Ruddock #7A

SE NE Sec. 3-25N-3W
Rio Arriba County, New Mexico

- 10/5/88 Moved in and rigged up pulling unit. Installed BOP. Tripped out with 2-3/8" tubing. Rigged up Schlumberger, and ran in hole with 4-1/2" CIBP to 5660' (csg. collar @ 5650'). Set CIBP @ 5660'. Made 2 runs with dump bailer and capped CIBP with 5 sxs. of cement. Rigged down Schlumberger and shut down for night.
- 10/6/88 Tripped in hole with 2-3/8" tubing. Tagged cement plug @ + 5594'. Pulled and laid down 4 jts. tubing. Ran remaining 4 jts. of tubing and stripped off BOP. Landed tubing in slips and installed wellhead. Rigged down and moved out pulling unit.
- 10/20/88 Rigged up Unichem kill truck. Circulated hole with 70 barrels of fresh water containing corrosion inhibiting and oxygen scavenging agents. Tested casing and CIBP to 500#. No leakoff. Rigged down Unichem and secured well.