

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)OIL WELL ☐ GAS WELL ☒ OTHER ☐Name of Operator  
JEROME P. McHughAddress of Operator  
P O Box 208, Farmington, NM 87499

Location of well

UNIT LETTER C 950 FEET FROM THE North LINE AND 1680 FEET FROM  
THE West LINE, SECTION 2 TOWNSHIP 24N RANGE 2W NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

12. County  
Rio ArribaCheck Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐CULL OR ALTER CASING ☐OTHER ☐PLUG AND ABANDON ☐CHANGE PLANS ☐REMEDIAL WORK ☐COMMENCE DRILLING OPNS. ☐CASING TEST AND CEMENT JOB ☒OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐OIL CON. DIV. ☐

DIST. 3

6. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6-14-83 Ran 210 jts. 4½" O.D., N-80, 11.6#, LT&C casing. T.E. 8196.65' set at 8182' RKB. Cemented 1st stage with 10 bbls. mud flush followed by 370 sx 50-50 poz plus 2% gel & 6¼# Kolite per sk & ¼# cello flake per sk followed by 100 sx class "B" neat with ¼# cello flake per sk. (Total cement slurry 1st stage 636 cf). Maximum cementing pressure 800 psi. Bumped plug with 1500 psi. Float held OK. Dropped opening bomb. Opened Dowell stage tool at 5862'. Cemented 2nd stage with 10 bbls. mud flush followed by 275 sx 65-35 plus 12% gel and 6¼# Kolite per sk and ¼# cello flake per sk followed by 310 sx 50-50 pso plus 2% gel and ¼# cello flake per sk. (Total cement slurry 2nd stage 1038 cf). Opened stage tool at 3578'. Cemented 3rd stage with 10 bbls mud flush followed by 500 sx 65-35 plus 12% gel & ¼# cello flake per sk followed by 100 sx 50-50 pos plus 2% gel and ¼# cello flake per sk (Total cement slurry 3rd stage 1245 cf). Closed stage tool with 2500 psi. Held OK. Job complete at 8:45 a.m. 6-13-83. Set 4½" casing slips. Cut off casing and released rig at 10:45 a.m. 6-13-83.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jim L. JacobsTITLE AgentDATE 6-21-83

Original Signed by FRANK T. CHAVEZ

TITLE SUPERVISOR DISTRICT # 3DATE JUN 22 1983APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: