

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Mesa Grande Resources, Inc.	8. FARM OR LEASE NAME Federal
3. ADDRESS OF OPERATOR 1200 Philtower Building, Tulsa, Oklahoma 74103	9. WELL NO. #1 Hellicat Federal
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1850' FWL and 1700' FNL	10. FIELD AND POOL, OR WILDCAT Gay, Mancos/W.C. Grnbn-Dk
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 22-T25N-R2W; F
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7215' GR	12. COUNTY OR PARISH Rio Arriba
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐	WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐	FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐	SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☒
REPAIR WELL ☐	CHANGE PLANS ☐	(Other) Spud Report	

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 12 1/4" hole to 518' and ran 476' of 9 5/8" 36# J-55, USS surface casing. Cemented with 265 sacks of Class B cement. (2% Cacl, 1/4# D-29 Cello Flake per sack) Had good returns through cement job, circulated cement to surface. Plug down at 05:45 9/27/84. Waited on cement 12 hours, nipped up blowout preventer Drilled cement to shoe and tested blowout preventer and casing to 500# standing pressure for 15 minutes.

RECEIVED

NOV 08 1985

OIL CON. DIV.
DIST. 2

18. I hereby certify that the foregoing is true and correct

SIGNED <i>Gregory A. Phillips</i>	TITLE <u>Geochemist</u>	DATE <u>9/28/84</u>
(This space for Federal or State office use)		
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		

ACCEPTED FOR RECORD

FARMINGTON COPY
*See Instructions on Reverse Side

FARMINGTON RESOURCE AREA