

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	5. LEASE DESIGNATION AND SERIAL NO. SF-078562
2. NAME OF OPERATOR JACK A. COLE	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P. O. BOX 191, FARMINGTON, NEW MEXICO 87499	7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1080' FNL, 2160' FWL	8. FARM OR LEASE NAME RINCON
14. PERMIT NO.	9. WELL NO. 1
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6717 GR 6731 KB	10. FIELD AND POOL, OR WILDCAT ESCRITO GALLUP EXT.
	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA NE 1/4 NW 1/4 SEC. 30-T24N-R6W
	12. COUNTY OR PARISH RIO ARRIBA
	13. STATE NEW MEXICO

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	PULL OR ALTER CASING
FRACTURE TREAT	MULTIPLE COMPLETE
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANE
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACTURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other) <u>Production Casing & Cement</u>	<input checked="" type="checkbox"/>

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

SEE ATTACHED FOR CASING AND CEMENT SUMMARY.

RECEIVED
MAY 9 1989

18. I hereby certify that the foregoing is true and correct

SIGNED Dewayne Blanchett

TITLE PRODUCTION SUPERINTENDENT

DATE MAY 9, 1989

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

MAY 11 1989

FARMINGTON RESOURCE AREA

*See Instructions on Reverse Side

NMOCD

RINCON NO. 1

Casing and Cement Summary

May 5, 1989 TD- 5720'. Ran 134 joints, 4 1/2", 11.60 lb., J-55 casing.
Measured 5701.90, set at 5713.90. Float collar- 5672.01 (KB),
Stage collar- 4056.13 (KB). First stage cemented as follows:

Pump 10 bbls. fresh water, 10 bbls. CaCl_2 water, 10 bbls.
fresh water, 12 bbls. Flocheck-21, 10 bbls. water spacer
followed by 425 sacks, (603 cu. ft.) 50-50 pozmix, 2% gel,
6 1/4 lbs. Gilsonite and 6 lbs. salt per sack. Plug down
10:00 P.M. 5-4-'89. Circulated 15 bbls. cement.
Circulated cement by stage collar. Circulated 4 hours between
stages.

Second stage - same spacer program as the first stage
followed by 600 sacks, (1644 cu. ft.) 65-35 pozmix, 12%
gel, 6 1/4 lbs. Gilsonite per sack followed by 50 sacks,
(59 cu. ft.) Class "B" cement. Plug down 3:45 P.M. 5-5-'89.
Circulated 35 bbls. cement.

RECEIVED

MAY 15 1989

ON CORL DIV.