

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

API - 30-039-24558
SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. SF 078562
2. NAME OF OPERATOR Bannon Energy, Inc. c/o Holcomb Oil & Gas, Inc.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Box 2058, Farmington, NM 87499		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Unit K 2122' FSL and 1707' FWL		8. FARM OR LEASE NAME Lybrook 19
14. PERMIT NO.		9. WELL NO. 2R
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6979' GR		10. FIELD AND POOL, OR WILDCAT Devils Fork Gallup
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 19 T24N R6W
		12. COUNTY OR PARISH Rio Arriba
		13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Casing & Cement Summary

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TD - 5902'. Ran 140 joints, 4 1/2", 11.6 lb., J-55 casing. Measured 5898', set at 5898'. Float collar - 5854' (KB), Stage collar - 3710 (KB). First stage cemented as follows:

Pump 10 bbls. fresh water, 10 bbls. CaCl₂ water, 10 bbls. fresh water, 12 bbls. Flocheck-21, 10 bbls. water spacer followed by 415 sacks, (755 cubic ft.) 65-35 pozmix, followed by 100 sx. 50/50 poz (140 cubic feet); 6% 6 1/4 lbs. Gilsonite and 6 lbs. salt per sack. Plug down.

Circulated 4 hours between stages.

Second stage - same spacer program as the first stage followed by 710 sacks. (1292 cubic ft.) 65-35 pozmix, 12% gel, 6 1/4 lbs. Gilsonite per sack followed by 50 sacks, (59 cubic ft.) Class "B" cement and circulated to surface. Plug down.

RECEIVED
JAN 26 1990
OIL CON. DIV.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED W. J. Holcomb

TITLE Agent, Bannon Energy

DATE 11-22-89

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

ACCEPTED FOR RECORD

JAN 30 1990

*See Instructions on Reverse Side

NMOCD