

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-2986	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name None
2. Name of Operator KENAI OIL AND GAS INC.		8. Farm or Lease Name New Mexico State
3. Address of Operator 717 17th Street, Suite 2000, Denver, Colorado 80202		9. Well No. #1
4. Location of Well UNIT LETTER 0 790 FEET FROM THE South LINE AND 1750 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 24N RANGE 8W NMPM.		10. Field and Pool, or Wildcat Undesignated, Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 7007' GL		12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Moved in small rotary rig and spudded well on May 16, 1979. Drilled hole w/ 12 1/4" bit to 295'. Ran 295', 7 jts, 8 5/8" O.D., 24#, J-55, 3RT, R2, new casing and landed at 295' ground level. Cemented w/ 275 sx. regular cement by Halliburten. Circulated 40 sx clean cement slurry to the surface by the plug-pump method. Plug down and cementing completed at 8:50 p.m., May 19, 1979. Moved out small rig. Now waiting for big rig to drill remainder of hole to the Dakota at 6500' to be available about June 8, 1979. Operations suspended.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED George B. Judd TITLE Manager-Drilling & Production DATE May 21, 1979

APPROVED Original Signed by A. R. Kendrick TITLE SECRET # 3 DATE MAY 25 1979

CONDITIONS OF APPROVAL, IF ANY: