

2 RIA-Crownpoint 1 File  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

RECEIVED

5. LEASE DESIGNATION AND SERIAL NO.

NOO-C-14-20-431F

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Allotted

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Bumble

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Guervo Mesaverde

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 27, T. 27N, R. 10W, NMPM

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1. OIL WELL  GAS WELL  OTHER

2. NAME OF OPERATOR  
DUGAN PRODUCTION CORP.

3. ADDRESS OF OPERATOR  
P.O. Box 420, Farmington, NM 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)  
At surface  
660' FNL & 330' FWL

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, ST, CR, etc.)  
6757' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF   
FRACTURE TREAT   
SHOOT OR ACIDIZE   
REPAIR WELL   
(Other)

PCLL OR ALTER CASING   
MULTIPLE COMPLETE   
ABANDON\*   
CHANGE PLANS

SUBSEQUENT REPORT OF:

DATE OF REPORT  
FRACTURE TREATMENT   
SHOOTING OR ACIDIZING   
(Other)

REPAIRING WELL   
ALTERING CASING   
ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion Record Form Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Plugged & abandoned well on 5-14-90 as follows:

- 1.) Set 50' cement plug on top of fill @ 4750'.
- 2.) Set Cast Iron Bridge Plug @ 4100'. Spotted 900' cement plug to 3200' (above Mesa Verde).
- 3.) Set 100' cement plug 2128-2228' across Chacra top.
- 4.) Set 100' cement plug 1858-1958' across Pictured Cliffs.
- 5.) Set 100' cement plug 1640-1740' across Fruitland.
- 6.) Set 272' cement plug 993-1265' across Ojo Alamo.
- 7.) Set 100' cement plug 178-278' across surface pipe shoe.
- 8.) Set 50' cement plug to surface.

All cement plugs had 50% excess cement. Plugs were separated by 9.3 lb/gal mud. Plugging witnessed by BLM representative, Leonard Bixler.

Will install dry hole marker and restore location at a later date.

APPROVED BY  
LEONARD BIXLER  
SUPERVISOR

I hereby certify that the foregoing is true and correct

SIGNED John Alexander TITLE Operations Manager DATE 5-15-90

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

FOR Ken Townsend