


(SUBMIT IN TRIPLICATE)

Indian Agency Jicarilla Tribal

Contract #150

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee NE/4 NW/4 Sec. 1, T-26N,  
R-5W, N.M.P.M., Rio Arriba  
Lease No. County, New Mexico



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<b>X</b>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	<b>RECEIVED</b>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL		SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	<b>Aug 13 1959</b>
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 10, 1959


Jicarilla  
Well No. 3-G/ is located 990 ft. from [N] line and 1850 ft. from [E] line of sec. 1  
NE/4 NW/4 1 26N 5W N.M.P.M.  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Tapacito P. C. Rio Arriba New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 7353 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Ran 7 joints 9-5/8", 32.30#, H-40 surface seg. on July 18, 1959. Landed pipe at 206' R.K.B. Cemented with 125 sx. regular cement with 2% calcium chloride.
2. Drilled plug & pressured up to 500 psi for 30 mins. on July 19, 1959 - Pressure held



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SOUTHERN UNION GAS COMPANY

Address 1001 Burt Building

Dallas, Texas

By Oran H. Heston

Title Drilling Superintendent