

Blanco Mesa Verde Fld
Rio Arriba Co, NM

3/4/77

6172 TD, 6160 PBD, Mesa Verde 5584-6136.
SI 22 hrs TP 50, CP 1250, Sw 25 BLW/1 hr, SD
repairs. - 5235 BLW.
Rel to Prod 6:00 AM, 3/4/77.
COST: \$~~4500~~M

(3/4/77 - 6/14/77 ^{on} test.)

6/15/77

6172 TD, 6160 PBD, Mesa Verde 5584-6136.
Drake Well Serv MIRU PU, killed well w/250 bbls
KCl wtr, install BOP's tag PB @ 6148, POH w/2000' (
2-3/8 tbg, SDFN. - 250 BLW.
COST: \$~~4500~~M

6/16/77

6172 TD, 6160 PBD, Mesa Verde 5584-6136.
Finished out of hole w/2-3/8 tbg, ran Baker
Model C pkr on 2-3/8 tbg 5964, removed BOP's,
ran swab to 900, stuck, SDN. - 250 BLW.
COST: \$~~4500~~M

6/17/77

6172 TD, 6160 PBD, Mesa Verde 5584-6136.
Pressured tbg to 1800#, swab move down hole 200',
POH w/swab, TP 800#, rel PU 6/16/77, F O Oil +
100 BLW/14 hrs 3/4 ck, GV 543 MCFPD, TP 70#,
CP 390. - 150 BLW.

7/23/77

6172 TD, 6160 PBD, Mesa Verde 5584-6136.
Testing from perfs 6012-6136: F O BNO + O BFW/24
hrs, 3/4 ck, GV 175 MCFPD, TP 205, CP 1075, LP 192.

7/24/77

Drake WS MIRU pulling unit, killed well w/ 185
bbls 2% KCL wtr, instl BOP, reset pkr @ 5683 to
test perfs 5698-5912 & 6012-6136, instl wellhead,
remove BOP, sw one time, started fl to pit, rel
PU 7/23/77.

7/25/77

Testing from perfs 5698-5912 & 6012-6136:
F O BNO + 69 BLW/7 hrs, well died, SI 10 hrs
TP 800, CP pkr 800#, fl O BO + 67 BLW/10 hrs,
2" ck, TP 200, CP 585, well died, evidently tbg
csg communication, WO pulling unit. - 49 BLW.

