

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

Contract #97

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Nicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Tribal "C"

9. WELL NO.

#5A

10. FIELD AND POOL, OR WILDCAT

Mesa Verde

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 5, T26N, R3W, NMT

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Consolidated Oil & Gas, Inc.

3. ADDRESS OF OPERATOR
1860 Lincoln St., Denver, Colo 80295

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1100' FNL & 1550' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7268' G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐


ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

12-2-77: MOL & RU - Spud @ 3:30 p.m.

12-3-77: Drill 15" hole to 290' K.B. - Run 7 jts. (274')
10 3/4" 32.75# H-40 casing & set 286' K.B. - Cement w/300 sx
C1 "B" w/2% CaCl₂ & 1/4# Celloflake/sx - Cement circ. Plug down
@ 6:00 a.m. - WOC 12 hrs. - test casing to 600 psi - O.K.



18. I hereby certify that the foregoing is true and correct

SIGNED *Bel Whitcomb*

TITLE Sr. Drilling Engineer

DATE 12-6-77

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE