

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
TO THE DISTRICT OFFICE OF THE
GEOLOGICAL SURVEYForm approved by
BUREAU OF LAND MANAGEMENT
5. LEASE DESIGNATION AND SERIAL NO.

SF 078621-A

6. IF INDIAN, ALLEGEE OR TRUST NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

54

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 30-25N-10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street - Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

660' FSL and 660' FWL Section 30-25N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether LF, RT, GR, etc.)

6674' GR 6681' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒(NOTE: Report results of multiple completion on Well
Completion or Rec completion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from Ground Level.

8/4/71 MI&RU Aztec Well Service Unit. No rods in hole.

Spotted cement plug from 5164' to 5064'. Pulled 2" tubing.

Worked 5 1/2" casing to free same. Rigged up Blue Jet, shot casing off at


1549'. Spotted cement plug from 1599' to 1410', 50' inside casing stub

and 139' above casing stub. Pulled up the hole. Spotted cement plug from

775' to 675'. Pulled total of 51 joints 1588' of 5 1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8/12/71.



18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. Bipl

TITLE

Lead Clerk

DATE December 15, 1971.

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: