

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPlicate
TO THE DISTRICT OFFICE OR TO
THE BUREAU

Form Approved
Revised 10-6-66 No. 42 REPL.

5. LEASE IDENTIFICATION AND SERIAL NO.

14-20-603-1378

6. IF INDIAN, AGENCY OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

53

10. FIELD AND POOL, OR WHOLEY

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 30-25N-10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR
Skelly Oil Company

3. ADDRESS OF OPERATOR
1860 Lincoln Street - Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

990' FSL and 660' FEL Section 30-25N-10W

14. PERMIT NO.

15. ELEVATION (Show whether DE, RT, GR, etc.)

6702' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETION ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐


ABANDONMENT* ☒

(NOTE: Report results of multiple completion on Well
Completion or Recaptivation Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

All depths shown are from Ground Level.

8/3/71 - MI&RU Aztec Well Servicing Unit. No rods in hole.
Spotted cement plug from 5232' to 5132'. Rigged up Blue Jet, perforated 1594' to 1595'
w/4 shots. Ran 2" tubing and spotted cement plug from 1595' to 1445'. Pulled tubing.
Shot casing off at 855'. Spotted cement plug from 905' to 740', 50' inside casing
stub and 115' above casing stub.
Pulled total of 23 joints 862' of 5 1/2" casing.
Spotted 10' cement plug in surface casing. Installed dry hole marker.
Completed P&A 8/13/71.



18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. Bile

TITLE

Lead Clerk

DATE December 15, 1971.

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: