

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.)

Use "APPLICATION FOR PERMIT—" for such proposals.

1. NAME OF OPERATOR OIL ☒ WELL ☐ GAS ☐ OTHER ☐	2. NAME OF OPERATOR Skelly Oil Company	3. ADDRESS OF OPERATOR 1860 Lincoln Street - Denver, Colorado 80203	4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FSL & 1980' FSL Section 22-25N-11W	14. PERMIT NO. 6485' GR	15. ELEVATIONS (Show whether DF, RT, GR, etc.) San Juan	12. COUNTY OR PARISH 13. STATE Section 22-25N-11W New Mexico
5. UNIT AGREEMENT NAME Window Rock	6. IF INDIAN, ALLOTTEE OR TRIBE NAME 14-20-603-1380	7. UNIT AGREEMENT NAME East Bisti Unit	8. FARM OR LEASE NAME East Bisti Unit	9. WELL NO. 30	10. FIELD AND POOL, OR WILDCAT Bisti Lower Gallup	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 22-25N-11W

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

PILL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

(Other)

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

(Note: Report results of multiple completion on well

Completion or Recommendation Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Other)

X

Completed P&A 8/2/71.

All depths shown are from ground level

7/26/71 - MI & RU Aztec Well Service Unit. No rods in well. Spotted cement plug

5044-4944'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Riggged up blue

jet and shot casing off at 1353'. Spotted cement plug 1403-1195', 50' inside casing

and 158' above casing stub. Pulled up the hole. Spotted cement plug 525-425'.

Pulled total of 42 joints (1357') 5-1/2" casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

18. I hereby certify that the foregoing is true and correct

SIGNED

B. L. L.

TITLE

Lead Clerk

DATE

10-26-71

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side

