

| DAY | DEPTHS | | REMARKS |
|----------------------------------|--------|------|--|
| | FROM | TO | |
| | | | <div>Location: 610'S and 610'W of NE Corner, Sec. 21, T25N, R12W, NMPM San Juan County, New Mexico</div> <div>Elevation: DF 6266.4 GR 6258.8 KB 6267.6</div> |
| 8-7 to 8-8 | 0 | 2335 | Spudded 10:45 A.M. 8-7-58. Ran and cemented (100') 8-5/8", 24#, J-55 National casing at 110' with 100 sacks cement treated with 2% calcium chloride. Good returns to surface. Flanged up and waited on cement 12 hours. Pressure tested casing and BOP with 500 psi, OK. |
| 8-9 to 8-13 | 2335 | 4850 | Drilled 2515'. |
| 8-14 | 4850 | TD | <div>Ran Electrical Survey and microlog. Ran and cemented (4837') 4-1/2", 9.5# casing at 4847' with 150 sacks cement treated with 4% gel. Final pressure 1800 psi, displaced with oil. Released rig 1:00 P.M. 8-14-58.</div> <div>Checked BOP daily</div> <div>Mud Summary wt 8.8 - 9.8 #1 gal vis 40 - 65 sec WL 6.2 - 8 cc FC 2/32</div> <div>Contractor: Brinkerhoff Drilling Company</div> <div>Drillers: J. Speaker E. Babcock C. Adams</div> |
| CONDITION AT BEGINNING OF PERIOD | | | |
| HOLE | | | CASING SIZE |
| SIZE | FROM | TO | |
| | | | |
| DRILL PIPE SIZES | | | |

C. Bremer

SIGNED